

UNCLASSIFIED

AD NUMBER: AD0832917

LIMITATION CHANGES

TO:

Approved for public release; distribution is unlimited.

FROM:

This document is subject to special export controls and each transmittal to foreign governments or foreign nationals may be made only with prior approval of AFWL (WLDC), Kirtland AFB, NM, 87117; 1 May 1968.

Distribution is limited because of the technology discussed in the report.

AUTHORITY

ST-A AFWL LTR, 30 NOV 1971

AD832917

AFWL-TR-68-10

AFWL-TR-
68-10


PM-1 FINAL SUMMARY REPORT

Milton H. Juister, Jr.
Capt USAF

John L. Singleton
SMSgt USAF

TECHNICAL REPORT NO. AFWL-TR-68-10

May 1968



AIR FORCE WEAPONS LABORATORY
Air Force Systems Command
Kirtland Air Force Base
New Mexico

This document is subject to special export controls and each transmittal to foreign governments or foreign nationals may be made only with prior approval of AFWL (WLDC) , Kirtland AFB, NM, 87117.

PM-1 FINAL SUMMARY REPORT

Milton H. Juister, Jr.
Captain USAF

John L. Singleton
SMSgt USAF


TECHNICAL REPORT NO. AFWL-TR-68-10


This document is subject to special export controls and each transmittal to foreign governments or foreign nationals may be made only with prior approval of AFWL (WLDC), Kirtland AFB, NM, 87117. Distribution is limited because of the technology discussed in the report.


FOREWORD

This report was prepared under Program Element 6.24.05.21.F, Project 2800, Task 280004. Inclusive dates of research were 1 November 1966 through 31 March 1967. The report was submitted 26 January 1968 by the Air Force Weapons Laboratory Project Officer, Captain Milton H. Juister, Jr. (WLDC).

This technical report has been reviewed and is approved.


MILTON H. JUISTER, JR.
Captain, USAF
Project Officer


ROBERT E. CRAWFORD
Lt Colonel, USAF
Chief, Civil Engineering Branch


GEORGE C. DARBY, JR.
Colonel, USAF
Chief, Development Division

ABSTRACT

(Distribution Limitation Statement No. 2)

This report evaluates the operation of the PM-1 nuclear power plant during the period from 1 November 1962 to 31 March 1967. The data in this report were extracted from the PM-1 Monthly Summary Reports, work orders, plant daily logs, chemistry logs, supply requests, and malfunction reports supplied by the 731 Radar Squadron, Sundance Air Force Station, Wyoming, and the 10 Air Force, Richards-Gebaur Air Force Base, Missouri. Plant administration, operations, process control, maintenance, and supply are analyzed and evaluated. Recommendations are made with the objective of cost reduction and improved plant availability. Supporting data for all recommendations are included in the text.

This page intentionally left blank.

CONTENTS

<u>Section</u>		<u>Page</u>
I	INTRODUCTION	1
II	RECOMMENDATIONS AND CONCLUSIONS	2
III	PLANT PERFORMANCE	4
	Operational Statistics	4
	Reactor Core Performance	25
	Systems Evaluation	25
	Plant Modifications	48
IV	PERSONNEL AND TRAINING	59
	Personnel	59
	Training	59
V	MAINTENANCE AND SUPPLY	62
VI	SAFETY	66
VII	COST ANALYSIS	68
	Summary of Costs	68
	Basis for Evaluation	69
	Discussion	70
	DISTRIBUTION	72

ILLUSTRATIONS

<u>Figure</u>		<u>Page</u>
1	PM-1 Operating History (1 November 1966-31 March 1967)	6
2	Core Live versus Six-Rod Bank, PM-1, Cores I and II	27

TABLES

<u>Table</u>		<u>Page</u>
I	Summary of PM-1 Performance	5
II	Key to Figure 1	7
III	PM-1 Unavailability and Scram History	8
IV	Summary of PM-1 Unavailability	20
V	Scram History	22
VI	Control Rod Drop Times	26
VII	Evaluation of Corrective Maintenance, Modifications, and Contract Maintenance	28
VIII	Plant Modifications	49
IX	Enlisted Personnel, Gains and Losses	60
X	Recommended Manning Levels (Maintenance)	64

SECTION I

INTRODUCTION

The PM-1 Final Summary Report of the Category III Test Program for the period of 1 November 1962 to 31 March 1967 is submitted in accordance with AFR 80-14 and Hq USAF (AFOCE-ES letter, dated 5 December 1961, subject: "Air Force Policy for Post Acceptancy Operation, Maintenance, and Support of the PM-1").

This report and the previous PM-1 Annual Summary Reports* published by the Air Force Weapons Laboratory (AFWL) form an operational history of the PM-1 nuclear power plant starting with Air Force acceptance on 31 October 1962. This is meant only as a final summary report and should be read in conjunction with the annual reports for a detailed view of the operation of the PM-1. Detailed information for the period of 1 November 1966 to 31 March 1967 is included in this report since it is not contained in the annual reports. To facilitate referring to the annual reports, this report maintains their basic structure and approach. Information contained within these previous reports is repeated only if it is important to the overall analysis of the plant.

The PM-1 was designed as an air-transportable packaged power plant for use in remote areas which have a cold climate and little precipitation. Warren Peak, Sundance, Wyoming, was selected as the PM-1 site because it provides these arctic-like conditions. The plant is designed to produce a net power output of 1 megawatt electric (Mw(e)), plus 7×10^6 BTU/hr of process heat with 94 percent availability (i.e., 3 weeks down time per year). The unique design requirements of this system have led to many operational and maintenance problems not experienced by large central station commercial power reactors. Despite these obstacles the PM-1 presently holds the US record (4101.1 hours) for the longest continuous reactor power run.

*AFWL TRs 65-54, 65-91, 66-42, and 67-5

SECTION II
RECOMMENDATIONS AND CONCLUSIONS

Hq USAF (AFOCE), Hq ADC (ADEEM), and AFWL mutually decided to formally end the PM-1 Category III Field Test Analysis 6 months after installation of the second core. This milestone was reached on 19 February 1967 (initial criticality of the second core was at 2130 on 19 August 1966). This report will be the final summary of the PM-1 Category III Field Test Analysis, and with the previous four annual summaries, constitutes a complete record of Air Force operation of the PM-1 from 1 November 1962 to 31 March 1967. Although AFWL is ending its evaluation of the PM-1, PM-1 and 10 Air Force personnel will continue publishing monthly and yearly summary reports of the plant operation. Since modifications are continually being made to the plant, evaluations of these will still be required. AFWL recommends that these follow-on evaluations be handled by the using agency (ADC) and/or the PM-1 Engineering Support Group at Fort Belvoir, Virginia. This arrangement is recommended for two reasons. First, it will result in a minimum manpower requirement; and second, these agencies are directly associated with the development of modifications, and therefore, are better suited to evaluate their performance.

In ending the AFWL Category III analysis of the PM-1, certain conclusions and recommendations are in order. These are as follows:

1. Many of the difficulties experienced in operating the PM-1 have stemmed from the congested nature of the plant. Although some compactness was necessitated by the design requirement of the plant being air transportable, the plant should have been designed first for ease of operation and maintenance and then for transportability. With the present design this first requirement was obviously sacrificed for the latter--as reflected in the operational history of the plant. In an attempt to correct some of these original design oversights, several modifications and additions have been made to the plant which have made it virtually a stationary plant. Consequently, the Air Force now has a plant that is neither portable nor easily maintainable or operable.

2. The PM-1 has never had to run for any extended periods of time at more than about 600 kw net electrical power output, although it was designed for 1000 kwe net output. In light of some of the problems encountered by the plant while running at reduced loads (e.g., the high turbine-generator (TG) pinion bearing oil temperature problems during July 1966), the design of the plant appears to be somewhat deficient to meet its design objectives.

3. Because of the above deficiencies, a completely redesigned plant would probably be necessary in any future Air Force nuclear power plant procurement. Although the primary (nuclear) portion of the PM-1 is far from perfect, most of its problems have been identified and corrected or are being corrected. The design and operations deficiencies mentioned are due primarily to the plant layout and compactness. In the future, very strong consideration should be given to stationary type plants which are well arranged for ease of maintenance and operation.

4. Running a nuclear plant requires well trained and experienced personnel. Presently, the PM-1 is the only Air Force nuclear power plant, and thus, it is very difficult to get trained personnel to operate it. This, plus the fact that the Navy sends many of their personnel to the PM-1 prior to duty on the PM-3A, tends to make the PM-1 more of a training plant than an operational plant. Although there is very little that can be done at the present time to correct this problem, it should be remembered while reviewing the plant history.

5. Recommendations and conclusions concerning specific items or systems in the plant or having to do with certain operational areas are reported in other sections of this report. Other deficiencies and limitation have been reported, with recommended solutions in previous AFWL PM-1 Annual Summary Reports. These reports should be reviewed with this present one.

SECTION III
PLANT PERFORMANCE

1. OPERATIONAL STATISTICS

a. Plant Operating History

Figure 1 and tables I, II, III, and IV summarize and depict the operational history of the PM-1 from 1 November 1962 to 31 March 1967. Brief statistical histories of the PM-1 operation for the periods of 1 November 1962 to 31 March 1967 and 1 November 1966 to 31 March 1967 are listed in table I. Figure 1 graphically depicts PM-1 operations during the period of 1 November 1966 to 31 March 1967, and table II describes in chronological order the startup, shutdown, and scram events graphed in figure 1. Similar information for the period of 1 November 1962 to 31 October 1966 is contained in the previous PM-1 Annual Summary Reports.

Table III is essentially a chronological listing of those times when the PM-1 was not supplying full electrical power to the Sundance radar station. Some explanation of the terms and abbreviations used on the table is included here for clarification. The "TIME OUT" listed is usually the time of the event described (e.g., a scram time) or the time at which the PM-1 began dropping load in preparation for a shutdown. The "TIME IN" listed is usually the time the PM-1 was resynchronized with the site diesels and began picking up electrical load. The "TIME UNAVAILABLE" listed is the time of the outage and may cover more than one event. The "SITE OUTAGE" listing refers to whether or not the radar site experienced a power outage resulting from the PM-1 event listed. A "YES" means that there was a forced outage of the radar site; whereas, a "NO" means that none was experienced. "NOL" is an abbreviation indicating that the PM-1 was "not on line" at the time of the event described. The "SCRAM" column indicates whether a scram occurred during the outage and whether it was manual (M) or unintentional (U). A "U" or "M" followed by a number indicates that more than one scram occurred for the given reason between the time listed and the next listing.

Table III includes all periods from 1 November 1962 to 31 March 1967 when the PM-1 was not supplying the entire site electrical load. Although there are periods included when the PM-1 may have been available to provide

Table I

SUMMARY OF PM-1 PERFORMANCE

<u>Performance parameter</u>	<u>1 November 1966 to 31 March 1967</u>	<u>1 November 1962 to 31 March 1967</u>
Gross reactor thermal output (kw-hr)	24,785,520	185,792,880
Gross electrical output (kw-hr)	2,745,000	21,405,900
Net electrical output (kw-hr)	1,742,300	12,921,700
Heat steam output (estimated electrical equivalent)(kw-hr)	349,000	3,513,000
Gross energy output (kw-hr)	3,015,000	24,052,350
Net energy output (kw-hr)	2,091,300	16,434,700
Average gross electrical demand (kw)	770	722
Average net electrical demand (kw)	490	463
Ratio of net to gross demand (percent)	63	63
Maximum gross electrical demand (kw)	940	940
Maximum net electrical demand (kw)	580	590
Maximum parasitic load (kw)	360	360
Period of report (hrs)	3,624	38,688
Generator run time (hrs:min)	3,557:42	28,003:05
Generator run time (Item 14/Item 13) (percent)	97.7	72.4
Downtime caused by secondary system (hrs:min)	0	2,262:30
Downtime caused by primary system (hrs:min)	66:18	6,968:47
Downtime for other reasons (hrs:min)	0	1,507:48
Total number of scrams	5	148
Unintentional scrams	5	101
Longest power run (hrs:min)	4,101:08	4,101:08
PM-1 operating costs		
Nuclear fuel	\$ 69,726	\$ 558,424
Materials	1,412	100,531
Support contracts	3,900	210,638
Salaries (excluding training)	79,316	668,818
Total operating cost	\$154,354	\$1,538,411
Core II life (19 August 1966-31 March 1967)		
Design life (MWD)	8,760	
Total burnup (31 Mar 67)(percent)	17.2	




Figure 1. PM-1 Operating History (1 November 1966-31 March 1967)

Table II

KEY TO FIGURE 1

<u>Item</u>	<u>Date</u>	<u>Time</u>	<u>Event description</u>
1	1 Nov 66	0001	At power; carrying full site heat and power loads.
2	27 Feb 67	1238	Scram: Transient periods on channels 1 and 2 resulted when channel 3 was placed in service from test positions; plant had been at power for 4,100 hours.
3	28 Feb 67	0710	Critical
		0715	Scram: Lost hold power due to short period on channels 3 and 4; shutdown for maintenance.
		1238	Critical; started heating up.
		1248	Scram: Short period.
		1413	Critical; heating up plant.
		1825	Scram: Shutdown plant for maintenance on nuclear instruments.
4	1 Mar 67	1022	Critical.
		1441	At power.
5	3 Mar 67	0844	Scram: Control rod No. 5 dropped due to moisture in a connector causing a low primary pressure scram.
		2209	Critical.
		4 Mar 67 0047	At power; running isolated.
		6 Mar 67 1046	Assumed full site electrical load.
6	31 Mar 67	2329	Site load transferred to site diesel.
		2347	Scram: Maintenance man inadvertently moved channel 7 toward reactor, causing high power scram.

Table III

FM-1 UNAVAILABILITY AND SCRAM HISTORY

(For period of 1 November 1962 to 31 March 1967)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason*
Nov 62	0000/01			No	No	Down for miscellaneous maintenance
	0247/01			NOL	M	Ch 2 detector malfunction
	0655/01	1326/02		NOL	M	Losing primary pressure
	2303/06	0800/07	37:26	Yes	U	TG overspeed trip (governor malfunction)
	0804/07	1745/07	8:57	No	No	Main gen breaker opened (TG gov maint)
	0910/12	1805/12	9:41	Yes	U	TG overspeed trip (governor malfunction)
	0549/15	0610/16	8:55	No	No	Main gen breaker opened (TG gov maint)
	1912/20	2135/20	24:21	No	No	Main gen breaker opened (TG gov maint)
	2256/20	1322/21	2:23	No	No	Main gen breaker opened (TG gov maint)
	2311/23		14:26	Yes	U	Blown fuse in rod drive power supply
	0131/24	0810/24	8:59	NOL	U	Short period Ch 4 (came on too fast)
	0827/24	1401/24	5:34	No	No	Isolated (TG gov maint)
	1637/24	2151/24	5:14	No	No	TG tripped for gov modification
	2332/24	0617/25	6:45	Yes	U	Phase A transformer relay failure
Dec 62	0851/26	1208/26	3:17	No	No	TG tripped (repair leak in gov oil sys)
	1208/26	1440/26	2:32	No	No	Cutback (TG gov problems)
	1440/26	1754/26	3:14	No	No	TG tripped (gov modifications)
	1947/27	0246/29	30:59	Yes	U	TG gov malfunction
	1125/01			Yes	U	Operator error (testing volt reg switch)
	1914/06	1318/07	145:53	NOL	U	Low primary press (failure of purification system relief valve)
	1924/08	0210/09	6:46	No	No	Sec shutdown (repair steam leak)
	1945/13			Yes	U	Operator error (accidentally pushed TG manual trip button)
	2200/13	0455/14	9:10	NOL	M	Ch 1 not responding correctly
	1130/17	1940/17	8:10	No	No	Sec shutdown (repair FW heater and aux heater relief valve)
1050/30			No	No	Sec shutdown (loss of air supply)	
1115/30			NOL	U	Short period Chs 1, 2, 3 during shutdown	
0403/31	2400/31	37:10	NOL	M	CR 1 (not indicating properly)	

*See text for explanations

Table III (cont'd)

<u>Month</u>	<u>Time out* (hr/day)</u>	<u>Time in* (hr/day)</u>	<u>Time unavailable (hrs:min)</u>	<u>Site outage*</u>	<u>Scram*</u>	<u>Reason</u>
Jan 63	0000/01	0453/02	28:53	No	No	CR 1 (not indicating properly)
	1550/09			Yes	U	Low primary press signal when switching press selector switch
	2125/09	2150/10	30:00	NOL	M	Ch 4 not responding during startup
Feb 63	1636/02			No	No	Sec shutdown (repair steam leak)
	2245/02	2158/03	29:22	NOL	U	Short period Ch 4 (shorted cable)
	1438/07	0331/08	12:53	No	No	Sec shutdown (repair steam leak)
	0918/12			No	No	Sec shutdown (repair FW leak)
	0947/12			NOL	M	Training
	1245/12			NOL	M	Training
	1725/12			NOL	M	Training
	1957/12	2258/12	13:40	NCL	M	Training
Mar 63	2023/07			No	No	Sec shutdown (repair turbine leak)
	2205/07			NOL	M	Training
	2340/09	1408/20	305:45	NOL	M	CR 4 not indicating
	1035/22	1410/22	3:35	No	No	Sec shutdown (repair turbine leak)
Apr 63	2147/02			No	No	Sec shutdown (repair condenser leak)
	2316/02			NOL	M	Maintenance
	2145/03	0550/C.	32:03	NOL	U	Short period Chs 1, 2 during startup
	1246/09	1640/09	3:54	No	No	Sec shutdown (repair FW heater leaks)
	1005/16			No	No	Sec shutdown (repair FW heater press relief valve)
	1230/16	1722/16	7:17	NOL	U	Short period Ch 4 (too rapid steam admission to sec)
	0840/19	1345/19	5:05	Yes	U	Unknown (RM switched off at same time)
	1326/24			No	M	IG operational test
	2101/24			NOL	U-2	Short period Ch 3 during startups
	0218/25	1116/25	21:50	NOL	U	Short period Ch 5 (checking drawer)
2008/25			No	U	Short period Chs 1, 2 (while shutting down to repair primary leak)	

*See text for explanations

Table III (cont'd)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason
Apr 63 (cont'd)	1204/27			NOL	U	Fluctuating AC during startup
	1440/27			NOL	U	Bistable 8 malfunction
	1734/27			NOL	U-4	Unknown (probably bistable 8 malfunctions)
	1537/28			NOL	U	Short period Chs 3, 4 (start FW pump)
	1341/29			NOL	U	Unknown
	1549/29	2400/30		NOL	M	Semiannual maintenance
May 63	0000/01			No	No	Extended shutdown (CR 4 and NIS problems)
	0931/08			NOL	U-3	NIS testing
	2227/09			NOL	M	Shutdown
	1643/10			NOL	U-4	NIS testing
	2046/12	2400/31		NOL	M	Shutdown
Jun 63	0000/01	2400/30	720:00	No	No	Extended shutdown (CR 4 maintenance)
	0000/01	2021/09	212:21	No	No	Extended shutdown
Jul 65	0836/10			No	No	Sec shutdown (repair turbine steam leak)
	2143/10			NOL	U	Mechanic accidentally tripped sec circuit breaker
	0029/11			NOL	U	Short period Chs 3, 4 (coming on too fast)
	0255/11	1314/11	28:38	NOL	U	Short period Ch 3 (mechanic positioning detector)
	0843/12			Yes	U	Low primary press (SG filling too rapidly)**
	1123/12	1130/13	26:47	NOL	U	Loose connector in NIS cabinet
	1840/13	1954/14	25:14	Yes	U	Blown fuse in rod hold power cabinet
	1030/20	2020/20	10:10	No	No	Cutback (high TG pinion bearing temp)
	1144/21	0002/22	12:18	No	No	Cutback (high TG pinion bearing temp)
	1255/22	2215/22	9:50	No	No	Cutback (high TG pinion bearing temp)
	0725/26	1118/26	3:53	No	No	Cutback (condensate pump failure)

*See text for explanations

**Filling SG too rapidly can cause primary to cool and shrink; thus, causing drop in pressure.

Table III (cont'd)

<u>Month</u>	<u>Time out* (hr/day)</u>	<u>Time in* (hr/day)</u>	<u>Time unavailable (hrs:min)</u>	<u>Site outage*</u>	<u>Scram*</u>	<u>Reason</u>
Aug 63	2305/10			Yes	U	Overheated PC pump thermal overload breaker
	0850/11			NOL	U	Overheated PC pump thermal overload breaker
	1233/11			NOL	M	Core physics testing
	1540/14			NOL	M	Rod 1 not indicating
	0725/22			NOL	M	Completed core physics testing
	1532/27			NOL	U	Unknown (attempting to sync with site)
	2131/27			NOL	U-2	Station service breaker tripped
	0748/28			NOL	M	Shutdown (electrical maintenance)
	1500/28			NOL	U	PC pump low power (frequency fluctuations)
	1735/28	0354/29	436:49	NOL	U	Short period Ch 3 (shorted cable)
Sep 63	0659/07	1735/07	10:36	No	No	Sec shutdown (Xenon buildup test)
	1535/09	2400/30	512:25	No	M	Hq ADC directed shutdown (check thimble corrosion)
Oct 63	0000/01	2400/31	744:00	No	No	Hq ADC directed shutdown (check thimble corrosion)
Nov 63	0000/01	2320/24	575:20	No	No	Hq ADC directed shutdown (check thimble corrosion)
Dec 63	1348/09	0135/10	11:47	Yes	U	Overheated PC pump thermal overload breaker
	1613/12	1852/12	2:39	No	No	Cutback (PC pump high power alarm)
	0823/19			No	No	Planned shutdown (replace press relief valves)
	0925/19	0142/20	17:19	NOL	M	Planned shutdown (replace press relief valves)
Jan 64	None			No	No	None

*See text for explanations

Table III (cont'd)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason
Feb 64	None			No	No	None
Mar 64	None			No	No	None
Apr 64	1610/07 1614/07	2400/30	559:50	No NOL	No M	Scheduled shutdown (maintenance) Extended shutdown (thimble corrosion)
May 64	0000/01	2400/31	744:00	No	No	Extended shutdown (thimble corrosion)
Jun 64	0000/01	2400/30	720:00	No	No	Extended shutdown (thimble corrosion)
Jul 64	0000/01 0727/29	2400/31	744:00	No NOL	No M	Extended shutdown (thimble corrosion) Completed core physics testing and maint
Aug 64	0000/01 1310/06 1525/06	2115/05 2400/31	117:15 610:50	No Yes NOL	No U M	Repair primary leak TG static exciter malfunction CR 3 not indicating
Sep 64	0000/01 1311/01 1322/03	2140/02	45:40	No NOL No	No M U	Replace damaged can on CR 3 CR 3 unlatched Reverse current trip (diesel plant operator error)
	1525/03 1445/10 0815/11 1045/14	2204/03 0815/11 0945/11 1500/17	8:42 17:30 1:30 76:15	NOL Yes No Yes	U U No No	Short period Chs 3, 4 Main steam stop valve solenoid failure Isolated (no reason) Tie line breaker tripped (repair man damaged line)
Oct 64	1215/16 1536/21 0840/30 1552/30 2052/30 1827/31	1536/21 0830/22 1550/30 2052/30 1826/31 2400/31	123:21 16:54 7:10 5:00 21:34 5:33	Yes No Yes No NOL No	U No U No M No	FW pumps tripped off Isolated (DA press and level fluctuations) Spurious signals (NIS safety system) Isolated (no reason) Unable to drive rods Isolated (no reason)

*See text for explanations

Table III (cont'd)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason
Nov 64	0000/01	1715/01	17:15	No	No	Isolated (no reason)
	0910/08	1656/08	7:45	No	No	Sec shutdown (repair steam leak)
	0809/13	1400/13	5:51	No	No	Sec shutdown (repair steam leak)
	2030/27	1615/28	19:45	No	No	Sec shutdown (repair steam leak)
	1615/28	1746/28	1:31	No	No	Isolated (no reason)
	1447/30	1802/30	3:15	No	No	Sec shutdown (sec maint)
Dec 64	1305/23	2056/23	7:51	No	No	Sec shutdown (repair FW pump min flow line)
	2025/25 0829/26	2146/25 1502/26	1:21 6:33	No Yes	No U	TG overspeeding (manually tripped) SG level data column plugged
Jan 65	2245/01			Yes	U	Spurious signals in safety circuits; extended for primary maint
	0214/05		88:20	NOL	U	Short period (filled SG too quickly)
	0530/05	1505/05	17:13	NOL	M	CR 2 sticking
	1505/05	0818/06	105:46	No	No	Isolated (no reason)
	0600/07	1546/11		Yes	U	Spurious signals in safety circuits; extended for maint
	1546/11	0931/12	17:45	No	No	Isolated (no reason)
Feb 65	0929/13	1544/13	6:15	No	No	Sec shutdown (repair FW pump leak)
	1544/13	2044/13	5:00	No	No	Cutback (no reason)
	1138/16	1531/16	3:53	No	No	Sec shutdown (repair FW heater press relief valve)
	1650/23	1919/23	2:29	No	No	Isolated (training)
Mar 65	None			No	No	None
	1405/03	1418/04	24:13	No	No	Cutback (repair condenser; fan motor arcing)
	1358/16 0920/26	1810/16 2400/31	4:12 134:40	No Yes	No U	Cutback (repair FW pump gage line leak) Safety circuit bistable failure (high ambient temp)

*See text for explanations

Table III (cont'd)

<u>Month</u>	<u>Time out* (hr/day)</u>	<u>Time in* (hr/day)</u>	<u>Time unavailable (hrs:min)</u>	<u>Site outage*</u>	<u>Scram*</u>	<u>Reason</u>
Apr 65	0000/01			No	No	Extended shutdown (awaiting new selsyn for CR 6)
	0538/09	2015/09	212:15	NOL	M	SG relief valve (would not seat)
	2230/10	0720/11	8:50	Yes	U	Loss of rod holdpower (operator jarred rod drive cabinet)
	0905/14			No	M	IG (DNS) directed shutdown
	1032/14			NOL	U	Short period Chs 3, 4 (operator adjusting voltage)
	1124/14	1444/14	5:39	NOL	U	Short period Ch 1, 2 (operator adjusting voltage of Chs 3, 4)
	1610/14	2030/14	4:20	Yes	U	Low PC flow (bad PC flow relay contacts)
	2030/14	1035/15	14:05	No	No	Isolated (no reason)
	2238/22	2345/22	1:07	No	No	Turbine manually tripped (gov malfunction)
	2345/22	0430/23	4:45	No	No	Cutback (no reason)
May 65	1945/14	0112/19	101:27	Yes	U	Faulty contact on scram button; extended for primary maint
	0112/19	1458/19	13:46	No	No	Isolated (no reason)
	0422/21	1400/21	9:38	Yes	U	Electrical transient in scram logic circuit (nearby arcing)
	1400/21	0748/22	17:48	No	No	Isolated (no reason)
	0900/30			Yes	U	Low press scram (TG low frequency fluctuation)
	1446/30	2212/30	13:12	NOL	U	Turbine throttle valve collett failed to latch
	2212/30	0310/31	4:58	No	No	Cutback (no reason)
Jun 65	0930/09			No	No	Sec shutdown (check xenon buildup)
	1250/09			NOL	U	Short period Chs 3, 4
	1300/09	2306/09	13:36	NOL	U	Short period Ch 4 (being calibrated)
	1923/13	1511/29	379:48	No	M-5 U-8	Semiannual maint; extended (TG inspection) 13 scrams occurred during shutdown--5 manual, 8 for testing and calibration

*See text for explanations

Table III (cont'd)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason
Jul 65	0945/13	2148/13	12:03	No	No	Cutback (foreign object damage to condenser)
	2148/13	0514/15	31:26	No	M	Plant shutdown (sec maint in O2 tank)
	0514/15	0634/15	1:20	No	No	Isolated (no reason)
	0634/15			NOL	U	Main station secondary breaker malfunction
	0916/15	1329/15	6:55	NOL	M	No reason (probably testing scram button)
	1329/15	1345/15	0:16	No	No	Isolated (no reason)
	1345/15	2100/15	7:15	NOL	U	Main station secondary breaker malfunction
	2100/15	1720/16	20:20	No	No	Isolated (no reason)
	1720/16			No	No	Sec shutdown (repair steam leak)
	1735/16	0624/17	13:04	NOL	U-2	Short period Chs 1, 2, 3, 4 (while shutting down and starting up)
Aug 65	0624/17	1544/17	9:20	No	No	Isolated (no reason)
	1320/20	0014/21	10:54	Yes	U	Unknown (NIS maint in progress at time)
	0014/21	0700/21	6:46	No	No	Isolated (no reason)
	0833/13	1755/13	9:22	Yes	U	Maint error (maint man grounded vital AC)
	1755/13	1501/14	21:06	No	No	Preparing for AFWL Cat III test
	0318/16	1001/16	6:43	Yes	M	Main gen brushes arcing; could not get diesels on line
Sep 65	1001/16			No	M	Shutdown (AFWL Cat III test)
	0730/20	0537/21	115:36	NOL	U	Operator error (opened pri trans breaker during test)
	0537/21	1855/23	53:18	NOL	M	Shutdown (pri and sec maint)
	1855/23	0300/24	8:05	No	No	Cutback and isolated (no reasons)
	1510/07	0015/08	9:05	Yes	M	Fire in roof of bldg (caused by contract welders)
	0015/08	0826/08	8:11	No	No	Isolated (no reason)
	1740/29		No	M	Shutdown (pri maint on CR 6 transformer)	
	1525/30	2400/30	30:20	NOL	M	Testing

*See text for explanations

Table III (cont'd)

<u>Month</u>	<u>Time out* (hr/day)</u>	<u>Time in* (hr/day)</u>	<u>Time unavailable (hrs:min)</u>	<u>Site outage*</u>	<u>Soram*</u>	<u>Reason</u>
Oct 65	0000/01	1506/01	15:06	No	No	Maint on CR 6
	1506/01	1806/01	3:00	No	No	Isolated (no reason)
	2312/03	0434/04	5:22	Yes	U	Operator error (bumped sec breaker cabinet)
	0830/25			Yes	U	MS stop valve solenoid failure
	1825/25			NOL	U	Operator error (improper sync with diesels)
	1927/25	2315/25	14:45	NOL	U	Loss of power from diesel plant
Nov 65	0930/02	1513/02	5:43	No	No	Cutback (live mission)
	0935/03	1455/03	5:20	No	No	Cutback (repair "B" condenser)
	0913/05	1612/05	6:59	No	No	Cutback (live mission)
	2106/09	0742/10	10:36	Yes	U	Unknown
	0742/10	1446/10	7:04	No	No	Isolated (no reason)
	1445/12	1600/13	25:15	No	No	Cutback (live mission)
Dec 65	0758/07	0916/07	1:18	No	No	Isolated (tie-line breaker maint)
Jan 66	2040/24	2155/24	1:15	No	No	Cutback (losing vacuum, "B" condenser tubes frozen)
	0921/26	1720/26	7:59	No	No	Cutback (exceeding capacity of three condensers)
	1354/29	1925/31	53:31	Yes	U	Switch VAC to standby (faulty under voltage relay)
	1925/31	2400/31	4:35	No	No	Isolated (no reason)
Feb 66	0000/01	1131/01	11:31	No	No	Isolated (no reason)
	1131/01			NOL	U	NIS bistable 5 malfunction when Ch 3 put into operation
	0203/02	0725/02	19:54	NOL	No	Sec shutdown (repair FW pump seal leak)
	0725/02	0817/02	0:52	No	No	Isolated (no reason)
	2050/04	1348/05	16:58	No	No	Sec shutdown (repair FW line leak)

*See text for explanations

Table III (cont'd)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason
Mar 66	1320/02	1826/02	5:06	No	No	Cutback (maint on "C" condenser)
	1406/03	1505/03	0:59	No	No	Cutback (thaw some frozen primary lines)
	1845/03	0225/04	7:40	Yes	U	Low pri press (TG low frequency fluctuation)
	0225/04	0942/05	31:17	No	No	Isolated (no reason)
	1655/05	0420/06	11:25	No	No	Cutback (frozen tubes on "C" condenser)
	0838/07	1707/09	56:29	No	No	Cutback (maint on "C" condenser)
	1045/10	1610/10	5:25	No	No	Cutback (high condenser pressure)
	0700/11			No	No	Sec shutdown (repair steam leak)
	0750/11	2050/11	13:50	NOL	U	Ch 1 put in test causing scram
	2219/20	0930/21	11:11	Yes	U	R-20 relay failure (R-20 annunciates, trips TG etc. on scram)
	0930/21	1300/21	3:30	No	No	Isolated (no reason)
Apr 66	0923/22	1544/22	6:21	No	No	Cutback (weather conditions)
	1459/24	1115/25	20:16	No	No	Isolated (no reason)
	0933/08	1333/08	4:00	No	No	Cutback (oscillating turbine exhaust pressure)
May 66	0934/20	1542/20	6:08	No	No	Cutback (live mission)
	1025/28	1100/28	0:35	No	No	Cutback (repair steam leak)
Jun 66	0812/02			No	No	Cutback (core I life extension through 8 Aug)
	0810/20	1046/20	2:36	No	No	Cutback (unstable exhaust vacuum)
Jul 66	1320/14	1448/14	1:28	No	No	Cutback (repair steam leak)
	1145/27	1950/27	8:05	No	No	Cutback (repair condenser leak)
	1115/28	2145/28	10:30	No	No	Cutback (high TG pinion bearing oil temp--carrying 225 kw)
Jul 66	See last column			No	No	Numerous cutbacks (high TG pinion bearing oil temperature occurred during month)**

*See text for explanations

**Since plant was already in cutback condition to extend life of core I, full extent of high TG bearing oil temp problem remained hidden. However, during the month, there were at least 8 additional cutbacks, lasting up to 12 hours which were attributed to this problem.

Table III (cont'd)

Month	Time out* (hr/day)	Time in* (hr/day)	Time unavailable (hrs:min)	Site outage*	Scram*	Reason
Aug 66	0456/08			No	M	Shutdown (refuel and maint)
	1116/10			NOL	U	Short period Ch 3, 4 during startup for testing
	2258/10		313:59	NOL	M	Completed core physics test of core I
	2115/20	0655/21		NOL	M	Hot rod scram test of core II
	0705/21	1144/21	4:39	No	No	Isolated (no reason)
	0315/23	1120/23	8:05	No	No	Cutback (live mission)
	1431/24	1550/24	1:26	No	No	Cutback (maint on "B" condenser)
	0609/25	1341/25	7:32	No	M	Pri shutdown (align purification economizer properly)
	0501/31	1347/31	8:46	No	No	Cutback (no reason)
	Sep 66	0447/02	1000/02	5:13	No	No
0946/06				Yes	U	CR 5 fell (due to drift in signal gen)
0112/08		0926/08	47:40	NOL	U	Erratic period on Ch 4
0926/08		1044/08	1:18	No	No	Isolated (no reason)
1345/09		1530/09	1:45	No	U	Short period Ch 2 (shutdown for pri align)
1011/10		2056/10	10:45	No	No	Cutback (high TG bearing oil temp)
1346/12		1753/12	4:07	No	No	Cutback (high TG bearing oil temp)
0256/15		1143/15	8:47	No	No	Cutback (no reason)
0003/26		0400/26	3:57	No	No	Cutback (no reason)
Oct 66		0800/10	0406/12	44:06	No	No
	0905/18	1340/18	4:35	No	No	Cutback (change pri purification sys resin)
Nov 66	0602/07	0820/08	26:18	No	No	Cutback ("C" condenser fan failure)
Dec 66	0125/10	0200/10	0:35	No	No	Cutback (repair steam leak in DA tank line)
Jan 67	None	None	None	No	No	None

*See text for explanations

Table III (cont'd)

<u>Month</u>	<u>Time out* (hr/day)</u>	<u>Time in* (hr/day)</u>	<u>Time unavailable (hrs:min)</u>	<u>Site outage*</u>	<u>Scram*</u>	<u>Reason</u>
Feb 67	1238/27			Yes	U	Short period Chs 1, 2 (connecting Ch 3) Short period Chs 3, 4 (on startups) NIS and primary maint
	0715/28			NOL	U-2	
	1825/28	2400/28	35:22	NOL	M	
Mar 67	0000/01	1441/01	14:41	No	No	NIS and primary maint Low pri press (CR 5 drop due to moisture in connector) Isolated (no reason) Isolated (no reason) Isolated (no reason) Isolated (failure of Ch 6) High power scram (operator moved Ch 7 detector toward reactor)
	0844/03	0046/04	16:02	Yes	U	
	0046/04	1046/06	58:00	No	No	
	0858/20	1200/20	3:02	No	No	
	0905/23	1510/23	6:05	No	No	
	2329/31	2347/31	0:18	No	No	
	2347/31	2400/31	0:13	NOL	U	

*See text for explanations

Table IV

SUMMARY OF PM-1 UNAVAILABILITY

(Period of 1 November 1962 to 31 March 1967)

	<u>Time</u>
Total time not at full power	11,656 hrs
Total time at reduced load or isolated*	933 hrs
Total time not producing any electrical power	10,723 hrs
Time not at full power chargeable to:	
Directed shutdowns, nonroutine testing, scheduled maintenance, waiting for parts, inspections	7,721 hrs
Primary system and associated components	2,295 hrs
Nonprimary systems and associated components	991 hrs
Human error	117 hrs
Unknown causes	532 hrs
	<u>Outages</u>
Total number of radar site outages due to PM-1	40
Number of site outages caused by:	
Primary system and associated components	17
Nonprimary system and associated components	14
Human error	6
Unknown causes	3

*Includes period of AFWL Category III test during August 1965.

the full site load and did not for policy or other reasons (e.g., the live mission cutbacks), the table still gives a good indication of the overall availability of the plant. Summing the "TIME UNAVAILABLE" listings in table III gives 11,656 hours. Since there were 38,688 hours in the report period, this gives an overall availability of 69.9 percent for full power production.

Since table III includes periods when the PM-1 was not supplying full electrical load to the radar site for many different reasons, some consolidation of the periods according to cause is meaningful. Thus, table IV is included to summarize the information contained in table III. In formulating table IV, certain assumptions had to be made because the length of an outage may have been due to several causes. An attempt was made to divide all periods of unavailability into their component parts.

About 70 percent of the PM-1 unavailability has been due to non-operational causes. If this time is eliminated from consideration, the PM-1 availability increases to 87.3 percent. Although much better than 69.9 percent (the availability before removing nonoperational downtime), this is still somewhat below the design availability of 94.3 percent.

Another very interesting aspect of tables III and IV is the amount of trouble experienced with the conventional (nonprimary) systems and components in the PM-1. Although the unavailable time charged to these systems and components is less than half that charged to the nuclear (primary) systems and components, the number of incidents of trouble with the conventional components is about one and one-half times that for the nuclear components. Looking to the number of radar site power outages chargeable to the PM-1, the conventional and nuclear systems are about even. Thus, it would appear that nuclear power plant R&D should concentrate as much on improving the conventional aspects of these plants as the nuclear aspects. Considering the number of years that steam turbine systems have been in existence, it appears that perhaps another approach is necessary to get highly reliable nuclear power plants.

b. Scram History

Table V contains a listing of all scrams from 1 November 1962 to 31 March 1967. A chronological listing of these scrams can be obtained from table III along with some pertinent facts concerning the cause of the scram. Scrams just for the period of 1 November 1966 to 31 March 1967 are

Table V
SCRAM HISTORY

Month	Primary system	Secondary system	Nuclear instrumentation	Electrical	Operator error	Main-tenance error	Total unintentional scrams	Manual scrams	Total scrams
Nov 62	1	0	1	4	0	0	6	2	8
Dec 62	1	0	1	0	2	0	4	2	6
Jan 63	1	0	0	0	0	0	1	1	2
Feb 63	0	0	1	0	0	0	1	4	5
Mar 63	0	0	0	0	0	0	0	2	2
Apr 63	0	1	13	0	1	0	15	3	18
May 63	0	0	7	0	0	0	7	2	9
Jun 63	0	0	0	0	0	0	0	0	0
Jul 63	1	0	3	0	0	2	6	0	6
Aug 63	3	0	2	2	0	0	7	4	11
Sep 63	0	0	0	0	0	0	0	1	1
Oct 63	0	0	0	0	0	0	0	0	0
	<u>7</u>	<u>1</u>	<u>28</u>	<u>6</u>	<u>3</u>	<u>2</u>	<u>47</u>	<u>21</u>	<u>68</u>
Nov 63	0	0	0	0	0	0	0	0	0
Dec 63	1	0	0	0	0	0	1	1	2
Jan 64	0	0	0	0	0	0	0	0	0
Feb 64	0	0	0	0	0	0	0	0	0
Mar 64	0	0	0	0	0	0	0	0	0
Apr 64	0	0	0	0	0	0	0	1	1
May 64	0	0	0	0	0	0	0	0	0
Jun 64	0	0	0	0	0	0	0	0	0
Jul 64	0	0	0	0	0	0	0	1	1
Aug 64	0	0	0	1	0	0	1	1	2
Sep 64	0	1	1	0	1	0	3	1	4
Oct 64	0	1	1	0	0	0	2	1	3
	<u>1</u>	<u>2</u>	<u>2</u>	<u>1</u>	<u>1</u>	<u>0</u>	<u>7</u>	<u>6</u>	<u>13</u>

Table V (cont'd)

<u>Month</u>	<u>Primary system</u>	<u>Secondary system</u>	<u>Nuclear instrumentation</u>	<u>Electrical</u>	<u>Operator error</u>	<u>Main-tenance error</u>	<u>Total unintentional scrams</u>	<u>Manual scrams</u>	<u>Total scrams</u>
Nov 64	0	0	0	0	0	0	0	0	0
Dec 64	0	1	0	0	0	0	1	0	1
Jan 65	0	0	2	0	1	0	3	1	4
Feb 65	0	0	0	0	0	0	0	0	0
Mar 65	0	0	1	0	0	0	1	0	1
Apr 65	2	0	0	0	2	0	4	2	6
May 65	1	0	1	2	0	0	4	0	4
Jun 65	0	0	4	4	0	0	8	5	13
Jul 65	0	0	3	2	0	0	5	2	7
Aug 65	0	0	0	0	1	1	2	3	5
Sep 65	0	0	0	0	0	0	0	3	3
Oct 65	0	1	0	1	1	1	4	0	4
	3	2	11	9	5	2	32	16	48
Nov 65	0	0	1	0	0	0	1	0	1
Dec 65	0	0	0	0	0	0	0	0	0
Jan 66	0	0	0	1	0	0	1	0	1
Feb 66	0	0	1	0	0	0	1	0	1
Mar 66	0	0	1	2	0	0	3	0	3
Apr 66	0	0	0	0	0	0	0	0	0
May 66	0	0	0	0	0	0	0	0	0
Jun 66	0	0	0	0	0	0	0	0	0
Jul 66	0	0	0	0	0	0	0	0	0
Aug 66	0	0	1	0	0	0	1	4	5
Sep 66	1	0	2	0	0	0	3	0	3
Oct 66	1	0	0	0	0	0	0	0	0
	1	0	6	3	0	0	10	4	14

Table V (cont'd)

<u>Month</u>	<u>Primary system</u>	<u>Secondary system</u>	<u>Nuclear instrumentation</u>	<u>Electrical</u>	<u>Operator error</u>	<u>Main-tenance error</u>	<u>Total unintentional scrams</u>	<u>Manual scrams</u>	<u>Total scrams</u>
Nov 66	0	0	0	0	0	0	0	0	0
Dec 66	0	0	0	0	0	0	0	0	0
Jan 67	0	0	0	0	0	0	0	0	0
Feb 67	0	0	3	0	0	0	3	1	4
Mar 67	<u>1</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>1</u>	<u>2</u>	<u>0</u>	<u>2</u>
	1	0	3	0	0	1	5	1	6
Overall totals	<u>13</u>	<u>5</u>	<u>50</u>	<u>19</u>	<u>9</u>	<u>5</u>	<u>101</u>	<u>48</u>	<u>149</u>

indicated in figure 1. They are also listed in table II. During this latter period, a total of six scrams occurred--two of them resulting in radar site power outages. The first of these scrams (at 1238 on 27 February 1967) should not have occurred had the nuclear safety circuits been designed and built correctly. Since this is the second time this particular sequence of events has led to an unnecessary scram, action should be taken to get the appropriate circuitry corrected as soon as possible. Except for the last scram (at 2347 on 31 March 1967) the others were due to normal scram causes. The last one occurred because of a failure in one of the three power channels (No. 6) and the inadvertent moving of one of the other power channels (No. 7) towards the reactor by one of the maintenance men. Normally, high readings on two of the three power channels is required for a scram. However, if one channel is out of service, either one of the remaining channels can scram the reactor.

2. REACTOR CORE PERFORMANCE

a. Scram Time Test

During the period of 1 November 1966 to 31 March 1967, testing of the PM-1 second core was limited to rod drop times. The results of this testing are shown in table VI. The rod drop times recorded are within the permissible limits and are comparable to previous tests. Results of these previous tests are contained in past AFWL Annual Summary Reports.

b. Core Life and Fuel Burnup

Figure 2 shows the average rod bank position as a function of core burnup for cores I and II. Information on core II is plotted through 21 August 1967, which is the first anniversary of the core. Based on a design life of 875 effective full power days (EFPD) and an expended life of 251 EFPD, 29 percent of core II was expended during this first year of operation. It should be noted that the curve is somewhat higher than the predicted one--which may indicate an actual life of something less than 875 EFPD. This higher trend has continued up to the publication of this report.

3. SYSTEMS EVALUATION

This section evaluates all subsystems, denotes maintenance problem areas, and makes recommendations where applicable. Table VII summarizes the number of maintenance requirements, manhours expended, and supply costs of each system. A more detailed handling of each system follows.

Table VI
CONTROL ROD DROP TIMES

<u>Rod no.</u>	<u>Temp (°F)</u>	<u>Initial rod position (in)</u>	<u>Position indicator (in)</u>	<u>Drop distance (in)</u>	<u>Drop time (millisec)</u>
1	434	30.00	10.01	19.99	350
2	430	30.04	10.01	20.03	367
3	407	30.01	10.01	20.00	367
4	412	30.03	10.01	20.02	335
5	411	29.95	10.01	19.94	367
6	408	30.01	10.01	20.00	334




Figure 2. Core Life versus Six-Rod Bank, PM-1, Cores I and II

Table VII

EVALUATION OF CORRECTIVE MAINTENANCE, MODIFICATIONS, AND CONTRACT MAINTENANCE
(For period of 1 November 1962 to 31 October 1966)

<u>System</u>	<u>Description</u>	<u>Req'd no. actions</u>	<u>Man- hours</u>	<u>Farts costs</u>
1-PIP	Primary instrumentation and control	35	263	\$ 853.25
1-PIS	Secondary instrumentation and control	69	637	3,938.31
1-PIF	Fluid sampling	29	132	436.10
1-PIC	Communication	15	278	391.46
1-PIA	Control console annunciator	37	236	1,347.99
2-NI	Nuclear instrumentation	88	1,435	10,009.26
3-RR	Reactor control rod drive	66	2,619	47,798.12
4-RS	Reactor safety	4	45	135.80
5-RM	Radiation monitoring	131	759	2,727.69
6-RC	Reactor coolant	4	36	44.82
7-PR	Pressure relief and pressurizer	19	190	1,934.65
8-CC	Coolant charging	7	29	67.10
9-DV	Coolant discharge and vent	9	246	367.65
10-CP	Coolant purification	8	55	96.00
11-CA	Coolant chemical addition	4	228	146.67
12-DH	Decay heat removal	3	27	4.89
13-SW	Shield water	23	363	1,352.92
14-HC	Reactor plant heating and cooling	1	7	0.00
15-FC	Fuel cask and cooling	2	90	0.00
16-WD	Radioactive waste disposal (RWDS)	64	734	2,048.23
17-PC	Plant container (01, 02, 22 tks)	4	56	380.90
18-MS	Main and auxiliary steam	45	337	412.32

Table VII (cont'd)

<u>System</u>	<u>Description</u>	<u>Req'd no. actions</u>	<u>Man- hours</u>	<u>Parts costs</u>
19-TG	Main turbine and generator unit	30	708	\$ 175.63
20-MC	Main condenser and condensate	74	1,378	1,976.89
21-FW	Feedwater	47	1,165	6,602.96
22-ES	Extraction steam	12	136	136.57
23-CW	Cooling water	7	124	849.51
24-TD	Main station transformer and distribution	16	257	1,050.36
25-SS	Station service	2	16	5.28
26-LS	Lighting and DC emergency lighting	29	240	316.61
27-DC	Vital AC and DC	14	80	25.77
28-EP	Emergency power	14	107	561.12
29-WT	Water treating	31	586	1,213.24
30-MU	Condensate make-up	40	410	386.49
31-FP	Fire protection	11	252	552.52
32-TE	Turbine exhaust	1	2	0.00
33-HV	Plant heating, air conditioning, and ventilating	81	1,167	2,979.61
34-PR	Primary building and grounds	15	235	89.64
35-SB	Secondary building and grounds	44	1,110	1,366.90
36-DB	Decontamination building and grounds	42	522	417.09
37-MT	Maintenance items and tools	43	246	492.18
38-IA	Instrument air	23	209	510.34
39-MISC	Miscellaneous items	<u>37</u>	<u>1,745</u>	<u>134.39</u>
	Subtotal	1,280	19,497	\$ 94,337.23
Contract	Phase I (AF 39(601)-2487)	<u>6</u>	<u>165</u>	<u>22,598.44</u>
	Total	1,286	19,662	\$116,935.67

a. Plant Instrumentation (Primary System) (1-PIP)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	16	79	\$ 161.50
1963-64	11	117	177.00
1964-65	8	67	514.75
1965-66	0	0	0.00
	<u>35</u>	<u>263</u>	<u>\$ 853.25</u>

The primary instrumentation system operated less than satisfactorily during the first 4 years of operation, but has shown a marked improvement since 1965. The majority of the servicing action has been limited to minor adjustment and repairs that fit normally into the preventive maintenance category.

b. Plant Instrumentation (Secondary System) (1-PIS)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	20	220	\$ 1,900.70
1963-64	22	216	1,774.00
1964-65	24	189	224.93
1965-66	3	12	38.68
	<u>69</u>	<u>637</u>	<u>\$ 3,938.31</u>

The secondary instrumentation system is rated satisfactory although the data for the first 2 years show excessive costs. The major problem area was with the original Foxboro M-62 controllers, which proved to be inadequately designed. Foxboro redesigned these controllers, and the improved model seems to be functioning reasonably well. Another factor in reduction of failure rates was an aggressive in-house preventive maintenance program that put the controllers under regular observation to prevent unnecessary failure.

Other problem areas such as frozen lines to D-P cells were reduced through extensive maintenance to the facility as well as to individual systems.

c. Fluid Sampling System (1-PIF)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	2	31	\$ 38.82
1963-64	11	42	0.00
1964-65	12	49	254.83
1965-66	4	10	142.45
	<u>29</u>	<u>132</u>	<u>\$ 436.10</u>

The fluid sampling system was generally satisfactory for the first 4 years of operation. It was necessary to redesign the fluid sampling cabinet initially to provide proper control of the system. The major problems have been caused by clogging and leaking of the inline sampling equipment. Certain portable equipment, especially the pH meters, received above normal attention. Some improvements in equipment functioning have been obtained through a better preventive maintenance program.

d. Communication System (1-PIC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	7	246	\$ 278.96
1963-64	1	1	0.00
1964-65	4	19	27.89
1965-66	3	12	84.61
	<u>15</u>	<u>278</u>	<u>\$ 391.46</u>

The communication system within the plant has operated satisfactorily, although certain modifications were necessary initially to bring the system into acceptable operating condition. An enlargement of the system was necessary to provide additional speakers for the building expansion and to fill in blind areas in the plant. Additional alarm systems were also provided for emergency signalling and for disaster control.

e. Annunciator and Scan System (1-PIA)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	16	56	\$ 110.78
1963-64	5	22	12.94
1964-65	6	53	23.69
1965-66	10	105	1,200.58
	<u>37</u>	<u>236</u>	<u>\$ 1,347.99</u>

This system has operated satisfactorily during the first 4 years of operation. The high cost in the fourth year was due primarily to the addition of a sequential analyzer to the annunciator system. The maintenance in general consisted of minor adjustments and replacement of parts.

f. Nuclear Instrumentation (2-NI)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	20	780	\$ 7,534.22
1963-64	21	198	1,287.33
1964-65	31	277	520.74
1965-66	16	180	666.97
	<u>88</u>	<u>1,435</u>	<u>\$10,009.26</u>

As indicated by the above data, the performance of this system has been substandard during the 4 years of plant operation. Many improvements have been made through modifications of the system to provide dry wells for the detectors and cable extensions for high flux areas. Although the system has improved with respect to maintenance cost, it still remains a problem area since many plant scrams are caused by its extreme sensitivity and over-sophistication (for a field plant).

Numerous studies and safeguards requirements have led to an over-complication of the instrumentation system to a point where plant reliability has suffered. Until complete overhaul of these standards is made, bringing them into perspective for a field system, the plant will continue being plagued by unnecessary scrams from this system.

g. Rod Drive (3-RR)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	14	908	\$26,997.58
1963-64	17	865	18,950.80
1964-65	17	343	433.32
1965-66	18	503	1,416.42
	<u>66</u>	<u>2,619</u>	<u>\$47,798.12</u>

This system has not performed satisfactorily during the first 4 years of operation although there have been reductions in the cost of maintenance during the second 2 years. There have been several recurring problem areas: failure of control rod cable, failure of rod position indicator sensing elements internal to the magnetic jack can, cans sticking on thimbles, and thimble corrosion. Several things have been done to help alleviate these problems. They include nickle-plating of the 403 SS section of the thimbles, in-house retermination of cables, specification changes on shield water, and splitting the cans between the magnetic jacks and servo-mechanisms to allow repair of the rod position indicator sensing elements while maintaining the reactor at power.

h. Reactor Safety (4-RS)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	0	0	\$ 0.00
1963-64	2	26	16.50
1964-65	1	6	23.00
1965-66	1	13	96.30
	<u>4</u>	<u>45</u>	<u>\$ 135.80</u>

From a maintenance standpoint, this system has been quite satisfactory.

i. Radiation Monitoring (5-RM)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	40	172	\$ 265.52
1963-64	31	189	877.10
1964-65	38	240	502.56
1965-66	22	158	1,082.51
	<u>131</u>	<u>759</u>	<u>\$ 2,727.69</u>

The operation of the radiation monitoring system is considered satisfactory for the first 4 years of operation. The failure rate at first glance seems relatively high when compared to other systems, but it must be realized that this system includes numerous portable monitors that receive fairly rough treatment. Also, since these are outfitted with batteries and are often exposed to the weather, corrosive damage can occur. However, as preventive maintenance programs become better defined for these items, corrective maintenance should show continued improvement.

This conclusion is borne out by the reduction in failures of certain counting equipment that had a history of numerous recurring failures in the initial year of operation.

j. Reactor Coolant (6-RC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	0	0	\$ 0.00
1963-64	4	36	44.82
1964-65	0	0	0.00
1965-66	0	0	0.00
	<u>4</u>	<u>36</u>	<u>\$ 44.82</u>

The performance of this system was very satisfactory during the first 4 years of operation.

k. Pressure Relief and Pressurizer System (7-PR)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	7	40	\$ 145.18
1963-64	5	51	202.00
1964-65	3	35	315.05
1965-66	4	64	1,272.42
	<u>19</u>	<u>190</u>	<u>\$ 1,934.65</u>

Except for the problem of leaky pressure relief valves, the pressure relief and pressurizer system has performed satisfactorily during the first 4 years of operation. Although there have been many modifications made to the piping and supporting structures around these relief valves, and changes in operating procedures (minimizing back pressure at the expansion tank), the improvements gained were only temporary. As a final fix, work is progressing to install rupture discs upstream of the relief valves to give a positive seal against leakage.

1. Coolant Charging (8-CC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	2	4	\$ 0.00
1963-64	1	10	3.60
1964-65	2	8	63.50
1965-66	2	7	0.00
	<u>7</u>	<u>29</u>	<u>\$ 67.10</u>

System performance was satisfactory during the first 4 years of operation.

m. Coolant Discharge and Vent (9-DV)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	1	7	\$ 0.00
1963-64	2	140	76.25
1964-65	4	51	62.70
1965-66	2	48	228.70
	<u>9</u>	<u>246</u>	<u>\$ 367.65</u>

From a maintenance standpoint this system is satisfactory; however, from an operational standpoint the system has proven unsatisfactory. The problem has been due primarily to the inability of the system to condense any vented steam and subsequent failure to dry the off-gases. As a result this steam has been freezing and damaging the monitors and flow equipment. A modification to install a water-cooled condenser, an improved monitor, and an improved filter has been planned to alleviate this problem. When this modification is accomplished, the operational performance of the system should improve markedly.

n. Coolant Purification System (10-CP)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	3	17	\$ 0.00
1963-64	4	22	96.00
1964-65	1	16	0.00
1965-66	0	0	0.00
	<u>8</u>	<u>55</u>	<u>\$ 96.00</u>

System performance was satisfactory during the first 4 years of operation.

o. Coolant Chemical Addition (11-CA)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	2	72	\$ 16.10
1963-64	1	155	128.42
1964-65	1	1	2.15
1965-66	0	0	0.00
	<u>4</u>	<u>228</u>	<u>\$ 146.67</u>

System performance was satisfactory during the first 4 years of operation.

p. Decay Heat (12-DH)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	2	21	\$ 1.19
1963-64	1	6	3.70
1964-65	0	0	0.00
1965-66	0	0	0.00
	<u>3</u>	<u>27</u>	<u>\$ 4.89</u>

System performance was satisfactory during the first 4 years of operation.

q. Shield Water (13-SW)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	6	67	\$ 89.00
1963-64	6	134	362.28
1964-65	7	89	34.96
1965-66	4	73	866.68
	<u>23</u>	<u>363</u>	<u>\$ 1,352.92</u>

This system has been satisfactory during the first 4 years from a maintenance standpoint. Although the original shield water cooling system was undersized for the required cooling load, the installation of a new Radioactive Waste Disposal System (RWDS) having its own cooling system should alleviate this condition.

r. Reactor Plant Heating and Cooling (14-NC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	1	7	\$ 0.00
1963-64	0	0	0.00
1964-65	0	0	0.00
1965-66	0	0	0.00
	<u>1</u>	<u>7</u>	<u>\$ 0.00</u>

The performance of this system was very satisfactory during the first 4 years of operation.

s. Fuel Cask (15-FC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	0	0	\$ 0.00
1963-64	0	0	0.00
1964-65	2	90	0.00
1965-66	0	0	0.00
	<u>2</u>	<u>90</u>	<u>\$ 0.00</u>

The performance of this system was quite satisfactory during the first 4 years of operation.

t. Radioactive Waste Disposal System (16-WD)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	31	245	\$ 531.49
1963-64	12	220	158.15
1964-65	15	157	824.29
1965-66	6	112	534.30
	<u>64</u>	<u>734</u>	<u>\$ 2,048.23</u>

This system has been unsatisfactory both from a maintenance and an operational standpoint during the first 4 years. The failure of this system to meet specifications is well documented, and no further analysis is necessary. At present a skid-mounted waste disposal system has been installed and is being tested at the site by the Atomic Energy Commission. If this new system proves satisfactory, AFWL recommends that it be retained for use at the PM-1 to establish its reliability for future plant adaption.

u. Plant Container (01, 02, and 22 tks)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	2	24	\$ 0.90
1963-64	0	0	0.00
1964-65	0	0	0.00
1965-66	2	32	380.00
	<u>4</u>	<u>56</u>	<u>\$ 380.90</u>

The plant container system (consisting of the three basic tanks that house the primary system, spent fuel storage, and steam-generating equipment) is rated satisfactory from the data received after 4 years of operation.

v. Main Steam System (18-MS)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	22	163	\$ 62.54
1963-64	6	45	53.53
1964-65	9	47	56.00
1965-66	8	82	240.25
	<u>45</u>	<u>337</u>	<u>\$ 412.32</u>

This system has been satisfactory during the first 4 years of operation. The majority of the problems experienced were steam leaks and valve failures. There are no trends that would indicate the failure of the integrity of the system. The only problem area with regard to operation of the plant has been associated with the operating (electrical) coils on the main steam stop valves. This recurring failure, causing a number of unscheduled scrams (at least four), does point to an existing deficiency. AFWL therefore recommends that action be taken to purchase operating coils sufficiently large and well insulated to withstand the ambient temperatures and loads to which these coils are exposed.

w. Main Turbine and Generator Unit (19-TG)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	13	138	\$ 34.72
1963-64	1	4	25.00
1964-65	11	476	46.86
1965-66	5	90	69.05
	<u>30</u>	<u>708</u>	<u>\$ 175.63</u>

This system, from a maintenance standpoint, has performed satisfactorily during the first 4 years of operation. However, operationally the governing and oil systems have presented some problems. The main problem has been insufficient cooling capacity in the oil coolers. When outside

temperatures have exceeded 80°F, the governor and/or the TG bearings have caused numerous shut downs for maintenance and adjustments due to poor oil conditions or high bearing temperatures. A significant improvement has been the installation of an additional oil cooler. This cooler should provide adequate cooling in the hottest months, and with proper attention given to removing the suspended particles, water, and air from the oil system, the problems with the TG system should be greatly reduced.

x. Main Condenser and Condensate System (20-MC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	31	538	\$ 688.15
1963-64	12	306	293.96
1964-65	14	134	632.51
1965-66	17	400	362.27
	<u>74</u>	<u>1,378</u>	<u>\$ 1,976.89</u>

This system has been satisfactory during the first 4 years and the maintenance requirement has remained relatively constant as is shown by the data. The major problem area, which has occurred with increasing frequency, is the freezing of condenser tubes. To eliminate this problem, an intermediate condenser employing a glycol loop to the air coolers is required. This factor is noted as a consideration for future design. It is recommended that more care be exercised with the present system to prevent freezing of condenser tubes; and that an investigation be made to determine how to achieve balanced cooling for the four condensers as temperature and winds change, and to determine if there are other factors that may set up the condition that allows the tubes to freeze.

y. Feedwater System (21-FW)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	20	595	\$ 3,213.16
1963-64	9	164	1,441.62
1964-65	10	264	1,333.71
1965-66	8	142	614.47
	<u>47</u>	<u>1,165</u>	<u>\$ 6,602.96</u>

The overall rating of the feedwater system is unsatisfactory, both from cost of maintenance and expended manhours. Due to excessive maintenance, an electric-driven feedwater pump was installed to replace the original steam-driven pump. The steam-driven pump had a series of failures which were probably due to deficiencies in the support structure. To allow for operation of the plant using two electric-driven pumps, an emergency gas-driven pump was installed to ensure a safe shutdown in case of an emergency. These items have improved the operation of the feedwater system, and by the end of the fourth year the system had improved sufficiently to be rated satisfactory. It is anticipated that this system will continue to require above normal maintenance since the pumps are still mounted on a skid that, through this analysis, indicates a deficiency in support structure.

z. Extraction Steam (22-ES)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	4	28	\$ 14.40
1963-64	2	20	47.48
1964-65	3	81	46.12
1965-66	3	7	28.57
	<u>12</u>	<u>136</u>	<u>\$ 136.57</u>

From a maintenance standpoint, this system was satisfactory during the first 4 years of operation.

aa. Cooling Water System (23-CW)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	1	1	\$ 0.00
1963-64	4	94	832.98
1964-65	0	0	0.00
1965-66	2	29	16.53
	<u>7</u>	<u>124</u>	<u>\$ 849.51</u>

System performance was satisfactory during the first 4 years of operation. The high cost of the second year was due to installation of additional equipment and enlargement of the original installation.

bb. Main Station Transformer and Distribution System (24-TD)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	7	86	\$ 8.00
1963-64	4	68	265.36
1964-65	4	101	350.00
1965-66	1	2	427.00
	<u>16</u>	<u>257</u>	<u>\$ 1,050.36</u>

The station transformer and distribution system was satisfactory during the first 4 years of operation.

cc. Station Service (25-SS)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	0	0	\$ 0.00
1963-64	1	14	5.28
1964-65	1	2	0.00
1965-66	0	0	0.00
	<u>2</u>	<u>16</u>	<u>\$ 5.28</u>

This system was satisfactory during the first 4 years of operation.

dd. Lighting and DC Emergency Lighting (26-LS)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	12	100	\$ 210.56
1963-64	12	63	78.78
1964-65	1	8	4.50
1965-66	4	69	22.77
	<u>29</u>	<u>240</u>	<u>\$ 316.61</u>

The performance of this system is rated satisfactory, based on the first 4 years of operation. The maintenance requirements shown were primarily for additions and rearrangements of equipment to establish compatibility with the total plant. Barring future plant expansion, maintenance requirements should diminish except for regularly scheduled preventive maintenance.

ee. Vital AC and DC (27-DC)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	3	16	\$ 0.00
1963-64	3	7	1.85
1964-65	4	32	3.20
1965-66	4	25	20.72
	<u>14</u>	<u>80</u>	<u>\$ 25.77</u>

From a maintenance standpoint, this system is rated satisfactory for the first 4 years of operation. However, operationally, the system has failed to meet its specifications and to operate as designed. For future consideration, the vital AC portion of any new nuclear power plants should be more rugged, not so sensitive to temperature changes, have a faster responding frequency control on the motor-generator set, and provide better voltage regulation. The DC portion of the vital AC-DC system is considered satisfactory.

ff. Emergency Power (28-EP)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	5	24	\$ 0.00
1963-64	2	25	59.56
1964-65	4	32	36.57
1965-66	3	26	464.99
	<u>14</u>	<u>107</u>	<u>\$ 561.12</u>

The emergency power system is considered satisfactory except for the emergency standby diesel. The diesel is too small for a plant startup without additional power from the site diesels. Although the diesel is capable of running at overload for the time required to start up the plant, it is incapable of taking the load swings required to put the feedwater system in operation.

gg. Water Treating System (29-WT)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	17	401	\$ 951.52
1963-64	12	160	147.80
1964-65	0	0	0.00
1965-66	2	25	113.92
	<u>31</u>	<u>586</u>	<u>\$ 1,213.24</u>

Because of excessive maintenance requirements, this system was unsatisfactory during the first 4 years of operation. However, an extensive remodeling and simplification of the system, accomplished during 1966, should measurably improve the system both in operation and maintenance. It is recommended that this system be reevaluated as soon as sufficient experience is gained in its present status.

hh. Condensate Makeup (30-MU)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	11	89	\$ 178.81
1963-64	12	160	147.80
1964-65	9	125	5.89
1965-66	8	36	53.99
	<u>40</u>	<u>410</u>	<u>\$ 386.49</u>

From a maintenance standpoint this system has been satisfactory. However, there have been numerous operating problems during the first 4 years, especially with CO₂ carry-over and methods of treating the makeup water. A scrubber-preheater was installed on the evaporator in November 1966 which alleviated some of these problems. Subsequent testing in December 1966 proved satisfactory. It is believed that this new feature will improve the water makeup in addition to eliminating the problems of water treatment. AFWL recommends that an analysis be made on this system as soon as sufficient data is obtained on its operation.

ii. Fire Protection (31-FP)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	1	2	\$ 0.00
1963-64	3	210	539.00
1964-65	4	30	6.50
1965-66	3	10	7.02
	<u>11</u>	<u>252</u>	<u>\$ 552.52</u>

This system has performed satisfactorily during the first 4 years of operation. The high cost for 1964 was the result of a scheduled modification to meet expansion of facilities and plant requirements.

jj. Turbine Exhaust System (32-TE)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	0	0	\$ 0.00
1963-64	0	0	0.00
1964-65	1	2	0.00
1965-66	0	0	0.00
	<u>1</u>	<u>2</u>	<u>\$ 0.00</u>

The performance of this system has been satisfactory during the first 4 years of operation.

kk. Plant Heating, Air Conditioning, and Ventilating (33-HV)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	31	565	\$ 1,129.16
1963-64	25	344	1,564.93
1964-65	18	203	170.57
1965-66	7	55	114.95
	<u>81</u>	<u>1,167</u>	<u>\$ 2,979.61</u>

The performance of this system was unsatisfactory during the first 4 years of operation. In addition to the manhours and cost shown above, \$22,598.44 was spent under Air Force Contract No. AF 39(601)-2487, Phase I,

which improved the facility and the ventilation system. Two design deficiencies have been primarily responsible for the unsatisfactory performance of this system. First, the basic housing was poorly selected for a steam plant since it allowed equipment to freeze up in the winter and overheat in summer. And second, due to the compactness of the installed equipment and the low building ceiling, there was essentially no internal circulation of air. The forced ventilation system installed under the above mentioned contract has improved the ventilation within the secondary building but has added to the already overcrowded condition. Although little can be done now to further improve the system other than learning to make the best of the existing conditions, it is highly recommended that in future plants consideration be given to providing an adequate facility of a more permanent nature.

The auxiliary boiler accounts for the highest failure rate and cost of any single item within this particular system. Its substandard performance can be attributed to a lack of ruggedness and capacity for the job required. Presently, the entire system can be rated as marginally satisfactory.

ll. Primary Building and Grounds (34-PB)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	3	8	\$ 0.00
1963-64	6	191	65.95
1964-65	2	18	17.11
1965-66	4	18	6.58
	<u>15</u>	<u>235</u>	<u>\$ 89.64</u>

From a maintenance standpoint, this system was satisfactory. However, as discussed in subsection kk, the primary building design is unsatisfactory from a heating and ventilation viewpoint.

mm. Secondary Building and Grounds (35-SB)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	1	3	\$ 26.40
1963-64	24	544	821.17
1964-65	8	331	147.80
1965-66	11	232	371.53
	<u>44</u>	<u>1,110</u>	<u>\$ 1,366.90</u>

This building was unsatisfactory both from excessive maintenance requirements and ventilation as discussed in subsection kk.

nn. Decontamination Building and Grounds (36-DB)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	16	235	\$ 42.70
1963-64	9	112	156.85
1964-65	5	31	95.10
1965-66	12	144	122.44
	<u>42</u>	<u>522</u>	<u>\$ 417.09</u>

This system was satisfactory from a maintenance standpoint. However, the ventilation and equipment accessibility within the building was unsatisfactory. See comments in subsection kk.

oo. Maintenance Items and Tools (37-MT)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	8	60	\$ 40.50
1963-64	14	104	74.35
1964-65	9	50	67.15
1965-66	12	32	310.18
	<u>43</u>	<u>246</u>	<u>\$ 492.18</u>

The maintenance requirement for this system is satisfactory.

pp. Instrument Air System (38-IA)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	9	55	\$ 30.50
1963-64	5	34	80.61
1964-65	5	57	224.35
1965-66	4	63	174.88
	<u>23</u>	<u>209</u>	<u>\$ 510.34</u>

The instrument air system was generally satisfactory as shown by the data presented. However, at times the air compressors are below capacity since both compressors are required to perform certain operations. This is due to increased air demands that have been added under contracted modifications and equipment additions. This condition of the system is undesirable because if one air compressor is out for maintenance certain plant operations must be postponed until the second compressor is repaired.

qq. Miscellaneous Items (39-Misc)

	<u>Req'd no. actions</u>	<u>Manhours</u>	<u>Parts cost</u>
1962-63	28	1,276	\$ 68.90
1963-64	2	449	0.00
1964-65	1	2	1.74
1965-66	6	18	63.75
	<u>37</u>	<u>1,745</u>	<u>\$ 134.39</u>

Certain jobs, such as reviewing specifications for plants, up-dating as-built prints, and maintenance on items that do not fit into the regular plant systems and yet require maintenance assistance fit into this category and do not require evaluation. This is only an accounting item used to identify expended manhours associated with the maintenance section.

4. PLANT MODIFICATIONS

A summary of plant modifications is listed in table VIII. The relative effectiveness is rated either satisfactory or unsatisfactory--where satisfactory indicates the system has proven adequate through operational experience. Systems showing deficiencies which require further explanations are listed below. Major modifications that are being implemented or planned for the near future are rupture disks for the pressurizer relief valves, off-gas monitor, and split-coil cans for rod actuator control (now in progress). For complete information on these particular items, it is recommended that the PM-1 project office at Nuclear Power Field Office (NPFO) be contacted.

a. Nuclear Instrumentation

The nuclear detector modification providing sealed cans for the nuclear detectors and cables exposed to high radiation field near the reactor core has proven marginally satisfactory. At present, dry wells are being

Table VIII

PLANT MODIFICATIONS
(For period 1 November 1962 to 31 March 1967)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
1-PIP	Pressurizer heater cutoff. Rewired to operate on either level control switch. To prevent shutdown if one switch failed.	\$ 0.00	2	Satisfactory
1-PIS	Control actuators to main condenser butterfly valves. Reinforced aluminum mountings which were being deformed under operating pressure and preventing full control of the butterfly valve.	0.00	80	Satisfactory
1-PIS	Wind velocity indicator-- mounted on console.	0.00	10	Satisfactory
1-PIS	MS24-TF2, flow transmitter D/P cell; relocated for ease of maintenance.	0.00	10	Satisfactory
1-PIS	FW06-TF, flow transmitter D/P cell; relocated for ease of maintenance.	0.00	12	Satisfactory
1-PIS	MC06-TL1, flow transmitter D/P cell; relocated to prevent clogging; ease of maintenance.	0.00	8	Satisfactory
1-PIF	Water sampling cabinet. Re-piped so inline instrumentation would operate properly; installed modified sample cooler.	0.00	280	Satisfactory
1-PIC	Intercom for PM-1. Installed 4 new speakers; adjusted to obtain maximum effectiveness.	122.90	35	Satisfactory
1-PIC	Sound powered phone and door interlock installed for admittance to plant via radar site walkway.	6.50	10	Satisfactory
1-PIC	Speaker (PIC 24-Sp) installed in office and lunch area.	84.61	6	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
1-PIA	Sequential analyzer (PIA 04-AN) installed for analyzing first out annunciation at scram.	\$ 900.00	14	Satisfactory
2-NI	Nuclear detectors; fabricated aluminum cans for protecting cables and detectors against radiation damage.	151.00	283	Unsatisfactory
2-RR	Thimble corrosion; corrosion and pitting between thimble and actuator can; honed inside of can, outside of 403 SS section of thimbles to remove corrosion; thereby increased clearance between can and thimble; 4 "v" slots cut in flared ID section of coil 90° apart to increase circulation; replaced damaged parts.	25,040.17	630	Unsatisfactory
2-RR	Control rod drive indicator; elongated slot cut in slider contact rail to prevent bowing from heat; required opening each can and seal welding.	0.00	90	Unsatisfactory
3-RR	Magnetic jacks (RR 01-MJ); 403 SS section replaced with nickel-plated section.	97.66	96	Satisfactory
4-RS	Reactor safety system--fail-safe modifications	16.50	24	Satisfactory
5-RM	Off-gas monitor; relocated to lower radiation field to reduce background radiation levels and to allow installation of new building.	35.44	24	Satisfactory
6-RC	Installed temperature compensated overload protection for primary coolant pump.	32.40	15	Satisfactory
7-PR	Pressurizer heaters; reconnect 3 heaters from bank C to bank A to improve heater control.	0.00	8	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
8-CC	None			
9-DV	Primary coolant discharge recirculating system to contain tritiated water for re-use in primary loop.	\$ Unknown	Unknown	Satisfactory
9-DV	Off-gas vent condenser; fabricated, installed in expansion tank vent to eliminate moisture in off gas.	154.45	33	Unsatisfactory
10-CP	None			
11-CA	Hydrogen addition system; added 1500-pound test tank into primary makeup line to allow feed of hydrogen to primary loop safely.	0.00	56	Satisfactory
11-CA	Primary sample sink for H ₂ and O ₂ analysis.	128.42	155	Satisfactory
12-DH	None			
13-SW	None			
14-HC	None			
15-FC	None			
16-WD	Waste disposal condensate; installed sample line to allow continued flow while sampling.	0.00	2	Satisfactory
16-WD	Waste disposal steam line; installed root valve for maintenance while at power.	30.00	12	Satisfactory
16-WD	Flowmeter installed in condensate line for test and monitor operation.	250.00	51	Satisfactory
16-WD	Waste disposal condensate; installed additional valve on condensate discharge line to prevent discharge of radioactive water to sewer.	10.50	2	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
16-WD	RWDS steam line; replaced leaky flange with socket-weld valve.	\$ 48.00	16	Satisfactory
16-WD	Steam condensate line to DA tank.	19.93	16	Unsatisfactory
16-WD	Waste disposal entrance shed removed to facilitate new building installations.	0.00	6	Satisfactory
16-WD	In-line filter fabricated and installed from RWDS sump tank to evaporator.	87.32	53	Unknown
16-WD	Drain lines installed in new RWDS building.	436.23	48	Satisfactory
16-WD	Installed new RWDS skid built by AMF for testing at PM-1.	0.00	0	Unknown
17-PC	None			
18-MS	Main steam lines to turbine-driven pumps; turbine pumps removed under modification; lines moved; no longer needed.	0.00	Credit to another system	Satisfactory
18-MS	Steam generator blowdown line repiped beneath primary floor to prevent freezing or physical damage to line.	0.00	2	Satisfactory
19-TG	Turbine control; eliminated air from governor control; vented servo-motor pilot relay and cavity for servo-motor piston; baffle screens added to reduction gear housing; orifice vent installed in high-pressure oil line; accumulator added to control line; suction, discharge lines to oil conditioner reversed.	Contract	Unknown	Satisfactory
19-TG	Main generator tachometer; installed meter on control console.	403.00	39	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
20-MC	Condenser freeze protection; installed heater on air ejector line.	\$ 0.00	12	Satisfactory
20-MC	Condenser condensate headers; installed drain lines.	28.75	32	Satisfactory
20-MC	Condensate pump PP2; replaced turbine with electric motor.	318.54	77	Satisfactory
20-MC	Installed mercoid switch for auto-control of motor-driven condensate pump.	75.00	12	Satisfactory
20-MC	Condenser freeze protection; condenser air offtake section.	197.87	232	Satisfactory
20-MC	Changed signal tubing to D/P cell for MC06-TL2; relocated valve MC06-VL22 between sample line, condensate storage tank.	4.12	7	Satisfactory
20-MC	Added drain valve to condensate storage tank.	0.00	4	Satisfactory
21-FW	FW pump PP2; replaced turbine driver with electric motor.	1,476.33	218	Satisfactory
21-FW	Mercoid switch, auto control; installed switch to automatically realign motor on low pressure.	150.00	12	Satisfactory
21-FW	Portable feedpump; installed gas-driven feedpump for safety in shutdown (DNS requirement).	1,359.24	24	Satisfactory
22-ES	ES06-VFC1; deaerator dump valve; relocated for ease of maintenance.	13.58	64	Satisfactory
23-CW	Cooling water recirculation system	664.35	70	Satisfactory
24-TD	Main generator breaker; added time totalizer	0.00	2	Satisfactory
25-SS	None			

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
26-LS	Outside light; installed weather-proof light outside decontamination package, at air blast cooler	\$ 6.39	24	Satisfactory
26-LS	Exit light installed at "inclement weather" entryway.	38.52	18	Satisfactory
26-LS	10 kva transformer installed; installed lighting panel to provide additional lighting circuits.	157.00	16	Satisfactory
26-LS	Lighting fixtures for decontamination annex.	30.80	10	Satisfactory
26-LS	Spare exit-light fixture moved from decontamination building to condenser exit.	0.00	12	Satisfactory
26-LS	Lighting panel (LS05-LP); transferred circuits from 1B to 1C panel; installed spare cable to instrument shop.	0.00	28	Satisfactory
27-DC	Vital AC cabinet; installed cooling fans.	56.37	57	Unsatisfactory
28-EP	Diesel generator set; installed electric heater to engine cooling system.	30.00	6	Satisfactory
28-EP	Diesel exhaust louvers.	55.54	10	Satisfactory
29-WT	Inline sample cabinet; modified entire sampling system.	708.24	200	Satisfactory
29-WT	Chemical addition; replaced 3-way flushing valve with 2 solenoid valves; modification designed to prevent dilution of tank during flushing cycles.	44.00	12	Satisfactory
29-WT	Water softener; installed deionizer to provide high quality make-up water.	410.00	96	Satisfactory
29-WT	Phosphate feed selector switch	0.45	4	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
29-WT	Water treatment system; deleted regular feeding of sulfite to allow extraneous feed controls to be replaced by simple manual controls and simplified piping; repiped for 1 sulfite and 2 phosphate tanks.	\$ 113.92	25	Satisfactory
29-WT	Modified sample cabinet, in-line process control instrumentation.	0.00	80	Unsatisfactory
30-MU	Installed condensate transfer pump between storage tank and auxiliary hotwell.	151.15	34	Satisfactory
30-MU	Deionizer; raw water filter installed.	82.08	5	Satisfactory
30-MU	Trap station beneath evaporator relocated for ease of maintenance.	0.00	86	Satisfactory
30-MU	Evaporator level D/P cell; relocated for ease of maintenance.	0.00	13	Satisfactory
31-FP	Air evacuation horn installed; air tank provided; accessories provided by PM-1.	64.81	119	Satisfactory
31-FP	Evacuation horn air tank; tie into instrument air system so rechargeable from PM-1 air supply.	10.65	7	Satisfactory
31-FP	Emergency alarm (klaxon horn) supplied; installed (PM-1 supply for accessories); installed emergency power supply to klaxon horn.	27.27	40	Satisfactory
31-FP	PM-1 interalarm system; add alarm station in RWDS tank housing, at doorway to secondary building, near air blast cooler, at top of RWDS tank.	60.00	38	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
31-FP	Disaster control alarm provided for entire site.	\$ 520.00	196	Satisfactory
31-FP	Push-button station for alarm system at RWDS tank.	19.00	12	Satisfactory
32-TG	None			
33-HV	Heaters in primary building; installed additional heating units below primary floor; relocated heaters to provide maximum heat utilization.	288.00	152	Satisfactory
33-HV	Auxiliary boiler hotwell; enlarged with 55-gallon drum to provide surge capacity.	10.00	16	Unsatisfactory
33-HV	Heating condensate return; installed flowmeter to measure condensate return from site for calculating heating steam requirement.	168.86	10	Satisfactory
33-HV	Auxiliary boiler hotwell enlarged.	146.25	249	Satisfactory
34-PB	Emergency push-button station for primary building connected to emergency light power.	1.13	4	Satisfactory
34-PB	Installed "Reactor On" sign at entrance to primary building (safety requirement).	17.11	8	Satisfactory
34-PB	Primary entrance control lock and "Power On" sign moved to new entrance.	0.14	22.5	Satisfactory
35-SB	Constructed tool cabinet.	Supplied by Civil Engineering	63	Satisfactory
35-SB	Instrument shop (SB04-SUS) enlarged; isolated from control room.	311.39	133.5	Satisfactory
35-SB	Eye washer moved from latrine; installed in decon building for safety reasons.	5.52	12	Satisfactory

Table VIII (cont'd)

<u>System</u>	<u>Modification description</u>	<u>Parts costs</u>	<u>Manhours</u>	<u>Effectiveness</u>
36-SB	Moved decontamination shower to decontamination annex to allow passage for stretcher cases through decon building.	19.60	97	Satisfactory
36-DB	Tritium sampler installed for analyzing airborne levels of tritium in plant complex.	\$ 10.72	15	Satisfactory
36-DB	Decon annex (DB03-SUS) modified, rewired for health physics lab; moved shower to new RWDS building; wired for 115 volts AC; latrine fixtures removed to provide counting area.	91.09	115	Satisfactory
37-M1	Source well for instrument calibration.	10.55	28	Satisfactory
Phase I	Contract AF 39(601)-2487	22,589.44	165	Unsatisfactory
Phase II	Contract AF 39(601)-2599 (construction)	98,000.00		
	PM-1 assistance to contract	103.23	278	Satisfactory

installed to see if further improvements can be made in the life of detector cable and connectors in the vicinity of the reactor. AFWL recommends that this modification be fully tested and, if satisfactory, that a remodification be made to provide dry wells for all nuclear detectors and cables.

b. Rod Drive System

The thimble corrosion problem has gone through a number of developmental stages to attain the present system condition. The first attempt (increasing circulation with "V" slats) did not measurably decrease the corrosion rate. Later, the addition of dry hole adapters (using forced air between the can and thimble) proved insufficient because the moisture content of the air could not be controlled. A final solution was the installation of nickel-plated 403 SS sections provided by the Nuclear Power Field Office, Fort Belvoir, Virginia. At present this system is operating satisfactorily.

The control rod drive indicator problem has been somewhat improved by the elongated slot. However, due to the high failure rate a new modification which separates the coil drive and the indicator sections is being completed by SAAMA. At present, one of these modified "split-can" coil cans is installed at the PM-1 and is operating satisfactorily.

c. Off-Gas Monitor

The original off-gas monitoring system is being replaced by a new approved system that employs water cooling of the effluent, a constant flow pump to regulate the off-gas flow, and an improved monitoring system which will ensure more accurate reading of the off-gas activity.

d. Waste Disposal System

A new skid-mounted waste disposal system is being tested at the PM-1. If this system proves satisfactory, AFWL recommends the Air Force utilize it and salvage the components from the old waste disposal system.

e. Vital AC-DC System

The vital AC system continues to present an operational problem during hot weather. The installation of fans has improved the operation of the controls, but there are still evidences of dead spots in the air circulation patterns.

SECTION IV
PERSONNEL AND TRAINING

1. PERSONNEL

On 31 March 1967 the PM-1 was manned by two officers and 37 enlisted men. The enlisted personnel included four from the Navy and seven from the Army. In addition, a nuclear safety officer is assigned to the squadron.

Keeping the plant manned by qualified technicians has been a continual problem at the PM-1. The Air Force lost six qualified operators during the report period through transfers, and had a gain of three reactor technicians (002X0's). The new arrivals were immediately placed in training status; however, a minimum of 3 months is required before they are considered productive, plus an additional 3 months before they are fully qualified.

The Army and Navy technicians have remained relatively constant even though the Navy personnel remain for a shorter time period. Navy technicians are used for manning crews on the Navy's sister plant, PM-3A, at McMurdo Sound, Antarctica, and are assigned primarily to receive training provided at the PM-1.

Table IX presents a breakdown of enlisted losses and gains for all three services from 1 November 1966 to 31 March 1967.

During the 8-month period from 1 November 1966, the Plant Superintendent, Operations Chief, Maintenance Chief, and Health Physics Chief had been transferred. Although there were sufficient qualified personnel to replace them at the PM-1 by elevating men to these higher positions, the middle line of supervision has suffered.

2. TRAINING

Training in most part has remained of high quality. However, a tendency to expedite training to meet requirements caused by unplanned losses still presents problems at the PM-1. As noted in the previous paragraph, there were 12 new Air Force personnel plus additional arrivals of Army and Navy personnel who will require immediate training. Training becomes a major factor in maintaining qualified operators and maintenance personnel. During the 5-month

Table IX

ENLISTED PERSONNEL, GAINS AND LOSSES

Specialty	<u>Air Force</u>				<u>Navy</u>				<u>Army</u>			
	1 Nov 66	Gain	Loss	31 Mar 67	1 Nov 66	Gain	Loss	31 Mar 67	1 Nov 66	Gain	Loss	31 Mar 67
Electrical	7	1	2	6	3	0	0	3	1	0	0	1
Mechanical	8	1	2	7	1	0	0	1	1	0	0	1
Instrumen- tation	6	1	2	5	2	0	0	2	1	1	1	1
Process control	7	0	0	7	1	0	0	1	1	0	0	1
Adminis- tration and supply	<u>2</u>	<u>0</u>	<u>1</u>	<u>1</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
Totals	30	3	7	26	7	0	0	7	4	1	1	4

period of this report, a total of 2,044 manhours were expended for training purposes at a cost of \$8,246. These figures include only that time spent in training and upgrading new personnel. They do not include the administration time spend in upgrading and supervision of these trainees.

A practical solution for manning and training would be to provide replacements on a quarterly basis, i.e., have two technicians assigned to the PM-1 at intervals of 3 months. Then, as these become qualified, allow the transfer of the most eligible on a voluntary basis, keeping in mind the needs of the PM-1. The past forecast and bulk deployment method has created tremendous gaps in qualified personnel at each changeover. In addition, many other unpredicted losses have added to the plight.

The question of safety versus training requirements for field plant operation has come up from time to time. Certain aspects of this problem (regarding inspections) place excess pressure on the operating group by forcing the crew

into long hours of training while trying to keep abreast of plant operations and maintenance. AFWL recommends that this demonstration of skill be handled either by (1) DNS inspection being conducted at the training facility at Fort Belvoir, Virginia, for Air Force personnel prior to their transfer to Sundance AFS, or (2) by allowing the PM-1 to have a training period when the plant is shutdown for approximately 1 week prior to DNS inspection.

The first suggestion is the most practical since Fort Belvoir is geared to an academic situation; whereas, the PM-1 is designed as a field plant. A field plant, after operating 6 months, needs certain adjustments and recalibration before returning to an extended power run. By attempting to combine this maintenance requirement with certification, the crew is pressed into overtime, and pressures are created that might prove unsafe. It is therefore recommended that demonstrations of bringing the reactor critical, plant startups, nuclear capability and understanding, and the ability to operate under simulated adverse conditions be done at the training site. A final DNS certification as to plant knowledge, safety, and operating ability should be ascertained by oral interviews and written tests to be made after operating personnel have been plant certified by the operating group. If the PM-1 is to improve its performance, some changes must be made to decrease problems in the assignment and training area.

SECTION V

MAINTENANCE AND SUPPLY

The maintenance requirement over the past 4 years has been excessive due to the number of modifications required, poorly designed equipment, and the improper selection of equipment for the jobs required. Another problem that has seriously hindered the progress of maintenance has been the lack of a clear-cut policy or understanding as to the function of maintenance and definition of maintenance to be performed at the PM-1. Finally, the type of maintenance required on certain equipment had to be gained through experience since data on these items was lacking.

Generally speaking, each of these areas has been brought into perspective by the operating crew through research and organization. And as each of these areas was explored, a clear-cut maintenance program has evolved, which has brought the maintenance within the standards of Civil Engineering.

As discussed in the previous section under Systems, most of the recommended modifications are being completed and thus, no future problem with modifications is anticipated that would become an excessive burden to maintenance. There are still some problems in proper selection of equipment, such as fans, transformers, temperature-effected solenoids (steam trip valve), and electrical control (vital AC). However, as each of these is corrected, maintenance requirements are being improved.

Another problem area has been in the assignment of maintenance technicians. Since operations are usually given precedence over maintenance requirements, there has been an unhealthy tendency on the part of PM-1 supervisory personnel to neglect these maintenance requirements and assign technicians to operations, rather than maintenance. AFWL recommends that this practice be corrected and that technicians be assigned strictly to maintenance after going through a minimum training program to equipment operator. By doing this, required maintenance could be performed on a scheduled basis instead of by the present haphazard method. In addition, only the most experienced enlisted members

should be fully qualified as operators and technicians--these being assigned to shift supervisor and above positions. All other personnel should be assigned to either operations or maintenance, but be capable of performing in either function under proper supervision of the first line supervisors. At present, the maintenance functions are well defined in ADCM 400-3, current PM-1 SOPs, and scheduling of periodic, corrective, and modifying maintenance is in accordance with Air Force civil engineering regulations. Therefore, no problem should exist as to the responsibility for the maintenance program. The only problem is in implementing these procedures and regulations.

One last point still in question is the maintenance required on new items. The new control rod thimbles, split coil cans, waste-disposal system, and off-gas monitoring system have not been in operation long enough to determine the frequency of maintenance required. However, as experience is gained on these modifications, a maintenance program should unfold as it has with previous equipment at the PM-1.

Manning requirements for maintenance are shown in table X for 4 years of operation. The final period from 1 November 1966 to 30 June 1967 reflects a better estimate of maintenance requirement since there were no major modifications being made during this period. The increased manhours of 1965 and 1966 can be directly related to modifications or equipment relocations. Although ADCM 400-3 shows only a total of six personnel in maintenance and process control, overmanning (including Army and Navy personnel) figures into these hours requiring more man years to be expended than authorized. This manpower requirement is realistic since it reflects both supervisory and technician level requirements, and takes into account leave time, holidays, sickness, and additional duties. Additional manpower is required for training requirements in upgrading 3- and 5-level maintenance personnel. Since each individual assigned to the PM-1 is a qualified technician in one of the specialties--electrical, mechanical, instrument or process control--the training requirement does not present a great problem, provided the maintenance technician remains in this one maintenance section the entire length of his tour. However, if the maintenance section receives a high turnover rate of personnel, then training does present a significant problem to manning.

Table X

RECOMMENDED MANNING LEVELS (Maintenance)

<u>Maintenance specialty</u>	<u>Period</u>			
	1964 Man <u>years</u>	1965 Man <u>years</u>	1966 Man <u>years</u>	1967* Man <u>years</u>
Electrical	1.5	1.5	1.5	1.5
Mechanical	2.5	2.5	3.5	2.0
Instrumentation	1.5	2.0	2.5	1.5
Process control	3.5	3.5	3.5	3.5
Totals	9.0	10.0	11.0	8.5

*These figures are based on 8 months of data extrapolated to approximate a year.

A minimum of three operations personnel are required per shift: one shift supervisor, one control room operator, and one equipment operator. In general, these are qualified to one step above their assigned position so that a backup is maintained at all times. Likewise, the maintenance technician has a minimum qualification of equipment operator to back up the assigned shift equipment operator. For a four-shift operation, the minimum number of operators is 12. An operations chief brings the total assigned in operations to 13. To account for leave, squadron duty, training, etc., an additional three men must be added to make a detail of 16 assigned to operations, which agrees with ADCM 400-3.

This gives a total requirement for operations, maintenance, and process control of 25 personnel compared to ADCM 400-3s manning of 23. This difference in manning is only slight and through proper management and better use of personnel, compatibility could be achieved. First, during shutdown periods, the crew on cold iron watch can be reduced to just a shift supervisor and control room operator since all functional requirements are reduced. Other shift personnel can then be used in performance of preventive and corrective maintenance. Second, by improved scheduling, preventive maintenance and minor

corrective measures can be performed by the operating crew and trainees during regular operating shifts. By accomplishing an average of 4 hours of maintenance a shift, the PM-1 could more than make up the deficit between its present manning and the ADCM 400-3 requirements. Also, special assignments, such as manual revision, manual writings, supply, clerical work, full-time safety NCO, civil engineer, etc. (which have pulled men from the PM-1 crew in the past), should be eliminated. Manning at the squadron level is presently authorized to perform these functions, and the use of highly trained technicians for these tasks should not be tolerated. Only when the mission of the site is in jeopardy should this policy be deviated from.

Because of overmanning, excessive outside assignments, and the additional training imposed on the PM-1 crew, a realistic manning requirement is hard to define. If these external requirements were minimized, the manning levels reported in ADCM 400-3 would be close to those required. In remote areas (such as the Arctic or Antarctic), after initial checkout has been accomplished, further reductions in manning could be made. For example, leave time would be eliminated along with many of the additional duties that are part of a larger military operation.

SECTION VI

SAFETY

The PM-1 is now in its fifth year of safe operation, which testifies to the inherently safe design of the reactor as well as the effectiveness of the continuing safety program. Since the Air Force take-over of the PM-1, AFWL has kept close cognizance of the PM-1 safety program. Although AFWL has not maintained a formal safety inspection status, it has maintained a close watch of reports emanating from the PM-1 and other agencies that have formal inspection responsibility. Considering the information obtained from these reports, plus personal contact at the field plant, it can be stated that the PM-1 type of nuclear power plant is safe. There are many potential hazards associated with plants like the PM-1 (e.g., radiation release, electrical, steam, or moving equipment accidents), and unless the crew maintains a high state of readiness and training, any of these could become disastrous.

It is recommended that present administrative control be retained at the PM-1, and that research continue in the field of nuclear instrumentation to minimize the amount of safety devices required to give maximum safety. Administrative control is primarily vested in the operating agency, Air Defense Command (ADC), and its subordinate units, 10 Air Force and 731 Radar Squadron. The plant nuclear safety program is under the direction of a nuclear safety officer who reports directly to the station commander. Under routine inspections, the nuclear safety officer ensures that safe procedures are maintained and that on-the-spot corrections to potential problems are made. A Nuclear Safety Committee, which is made up of Sundance AFS personnel, provides a first line review of procedural, personnel, or design changes to provide maximum control of in-house policies regarding both nuclear and industrial safety.

A nuclear safety council at Hq ADC also reviews safety matters pertaining to the PM-1. The Directorate of Nuclear Safety (DNS), headquartered at Kirtland AFB, also conducts safety surveys of PM-1 operations and equipment changes. In addition to keeping a watch on procedures, the DNS inspection checks the qualifications of individual operators on nuclear and plant knowledge. Since the PM-1 is an operating field plant, it does not lend itself to frequent

startups and does not have the flexibility of a test or training reactor. At present, the DNS policy of certifying new operators is to require them to demonstrate their knowledge and nuclear ability by plant startups, shutdowns, etc. This type of testing is not in keeping with the initial requirements placed on nuclear power plants by the Air Force, and poses a question as to the reliability of the training provided by the Nuclear Power Field Office (NPFO) at Fort Belvoir, Virginia.

SECTION VII
COST ANALYSIS

1. SUMMARY OF COSTS

PM-1 original investment costs, as well as subsequent yearly operating costs, have been tabulated and are presented below. Figures were obtained from previous AFWL Annual Summary Reports and PM-1 Monthly Summary Reports.

a. Original investment through 31 October 1962	
(1) Est cost, Contract AT (30-1)-2345	\$ 5,387,450
(2) Final cost, Contract AT (30-1)-2345	10,252,750
(3) Military labor	178,500
(4) Fuel cycle costs	<u>25,400</u>
(5) Total	\$10,456,650
b. Operating cost, 1 November 1962 to 31 October 1963	
(1) Material	\$ 43,986
(2) Labor	143,604
(3) Nuclear fuel	90,500
(4) Support contracts	<u>121,371</u>
(5) Total	\$ 399,461
c. Operating cost, 1 November 1963 to 31 October 1964	
(1) Material	\$ 21,494
(2) Labor	125,424
(3) Nuclear fuel	89,300
(4) Support contracts	<u>40,214</u>
(5) Total	\$ 276,432
d. Operating cost, 1 November 1964 to 31 October 1965	
(1) Material	\$ 15,878
(2) Labor	157,264
(3) Nuclear fuel	149,600
(4) Support contracts	<u>17,650</u>
(5) Total	\$ 340,392

e. Operating cost, 1 November 1965 to 31 October 1966	
(1) Material	\$ 17,761
(2) Labor	163,210
(3) Nuclear fuel	
Core I	124,758
Core II	34,540
(4) Support contracts	<u>27,503</u>
(5) Total	\$ 367,772
f. Operating cost, 1 November 1966 to 31 March 1967	
(1) Material	\$ 1,412
(2) Labor (including modification)	79,316
(3) Nuclear fuel	
Core amortization	53,010
Fuel process	16,716
(4) Support contracts	<u>3,900</u>
(5) Total	\$ 154,354
g. Aggregate total, 1 November 1962 to 31 March 1967 (53 months)	
(1) Material	\$ 100,531
(2) Labor	668,818
(3) Fuel	558,424
(4) Support contracts	<u>210,638</u>
(5) Total	\$ 1,538,411
h. Additional capital investment, Contract AF 39(601)-2487, Phase II	
	\$ 98,000
i. Total investment and operational costs for PM-1 through 31 March 1967	
	\$ 12,093,061

2. BASIS FOR EVALUATION

The following definitions of each cost item were used in this evaluation for determining operating costs.

a. Material

Material includes all spare parts and expendable supplies used with in-house maintenance. Administrative and utilities supplies furnished through squadron supply are not reported.

b. Labor

Labor charges are based on the current Civil Engineering standard man-hour costs as outlined in AFM 177-101. These figures are obtained from the PM-1 Monthly Summary Report, published by 10 Air Force, Richard-Gebaur AFB, Missouri. Training, squadron duties, leaves, etc., are not included as part of this cost.

c. Nuclear Fuel

Fuel cycling costs are based on the original core fabrication cost plus fuel recovery costs for the spent core. Core I costs were based on 16.6 megawatt years (MWY) life with a total cost of \$479,558.

Core II cycling costs are based on a fuel process charge of \$12 per gram of fuel consumed plus amortization of the fabrication cost of \$450,000 over a 24-MWY life.

3. DISCUSSION

During the period of 1 November 1966 to 31 March 1967, a total of 2,091,300 kw-hr(e) of energy was supplied to the site. This includes 349,000 kw-hr (electrical equivalent) of heating steam. Excluding plant capital investment costs, an operating cost of \$154,354 was required, giving a unit cost of \$0.0767/kw-hr (net electrical). The operating cost of Core II is somewhat lower than that for Core I since fabrication costs are significantly lower per MWY design output life.

During the 4 years and 5 months the Air Force has operated the PM-1 plant, a total net energy of 16,434,700 kw-hr has been produced at an operating cost of \$1,538,411 (for a unit energy cost of \$0.0936/kw-hr). Based on net electrical energy output only, this unit cost increases to \$0.1191/kw-hr. These costs do not include any plant depreciation or capital investment charges. Since the original cost of the PM-1 included many R&D charges, it is practically impossible to determine a true plant cost, and thus, this has been omitted.

Factors that have resulted in this high cost of power production are numerous; however, many of these costs could be reduced or brought into a realistic value by equating a plant such as the PM-1 to a compatible mission. The problems such as overmanning, excessive modification requirement, training requirement due to the policy of giving maximum training to the majority of the crew members, loss of personnel by premature transfers, operating the

plant below capacity, and excessive down time (especially during the first 2 years of operation for design improvement) have all added up to present a dim economical picture of nuclear power production.

Stationary field nuclear-steam plants could evolve from the present portable concept of the PM-1 to become a prime source of military power by employing a series of identical plants in the range of 1500 to 2000 kw net load, by optimizing crew sizes and tenure, and by eliminating training requirements. However, for portable plants of 1000 kw net and below, steam-nuclear plants as presently exist, do not readily adapt to military requirements due to their complexity and large manning requirements.

UNCLASSIFIED

Security Classification

DOCUMENT CONTROL DATA - R & D

(Security classification of title, body of abstract and indexing annotation must be entered when the overall report is classified)

1. ORIGINATING ACTIVITY (Corporate author) Air Force Weapons Laboratory (WLDC) Kirtland Air Force Base, New Mexico 87117		2a. REPORT SECURITY CLASSIFICATION UNCLASSIFIED	
		2b. GROUP	
3. REPORT TITLE PM-1 FINAL SUMMARY REPORT			
4. DESCRIPTIVE NOTES (Type of report and inclusive dates) 1 November 1966-31 March 1967			
5. AUTHOR(S) (First name, middle initial, last name) Milton H. Juister, Jr., Capt, USAF; John L. Singleton, SMSgt, USAF			
6. REPORT DATE May 1968		7a. TOTAL NO. OF PAGES 80	7b. NO. OF REFS None
8a. CONTRACT OR GRANT NO.		9a. ORIGINATOR'S REPORT NUMBER(S) AFWL-TR-68-10	
b. PROJECT NO. 2800	9b. OTHER REPORT NO(S) (Any other numbers that may be assigned this report)		
c. Task No. 280004			
d.			
10. DISTRIBUTION STATEMENT This document is subject to special export controls and each transmittal to foreign governments or foreign nationals may be made only with prior approval of AFWL (WLDC), Kirtland AFB, NM, 87117. Distribution is limited because of the technology discussed in the report.			
11. SUPPLEMENTARY NOTES		12. SPONSORING MILITARY ACTIVITY AFWL (WLDC) Kirtland AFB, NM 87117	
13. ABSTRACT (Distribution Limitation Statement No. 2) This report evaluates the operation of the PM-1 nuclear power plant during the period from 1 November 1962 to 31 March 1967. The data in this report were extracted from the PM-1 Monthly Summary Reports, work orders, plant daily logs, chemistry logs, supply requests, and malfunction reports supplied by the 731 Radar Squadron, Sundance Air Force Station, Wyoming, and the 10 Air Force, Richards-Gebaur Air Force Base, Missouri. Plant administration, operations, process control, maintenance, and supply are analyzed and evaluated. Recommendations are made with the objective of cost reduction and improved plant availability. Supporting data for all recommendations are included in the text.			

DD FORM 1 NOV 65 1473

UNCLASSIFIED
Security Classification

UNCLASSIFIED

Security Classification

14. KEY WORDS	LINK A		LINK B		LINK C	
	ROLE	WT	ROLE	WT	ROLE	WT
PM-1 evaluation Nuclear power plant PM-1 maintenance and modification PM-1 cost analysis PM-1 performance						

UNCLASSIFIED

Security Classification